


2.00 TIME KEEPING STATEMENT


2.01	Original Contract Period	50 calendar weeks
2.02	Contract commencement date	15 th September 2014
2.03	Original contractual completion date	18 th September 2015
2.04	Certificate of Non Completion Issuedn/a.....
2.05	Extension of Time grantedn/a.....
2.06	Revised Completion Date if different to 2.03n/a.....
2.07	Practical Completion Certificate issuedn/a.....
2.08	End of Defects Liability periodn/a.....
2.09	LAD confirmed and issuedn/a.....

3.00 CURRENT FINANCIAL/TIME KEEPING STATEMENT

3.01	Gross Value certified and issued on this certificate: <ul style="list-style-type: none">• Faversham Hall - £12,188.40• Marden Close - £147,554.30 Total gross certified	£159,742.70
3.02	Current value of works completed in relation to anticipated final account (item 1.08 above)	19.48%
3.03	Current amount of contract period elapsed in relation to original contract period, together with certified extension of time.	38%
3.04	Assessment of weeks ahead/behind programme	-
3.05	Actual/Anticipated Completion Date	September 2015

Signed.......... Dated 3/2/15

On behalf of: PELLINGS LLP

Authorised.......... Dated 3/2/15

On behalf of: PELLINGS LLP