- (i) (b) To continue to review and develop the Council's own assets and landholdings for appropriate uses, in order to maximise revenue streams and capital receipts, and to deliver the following key projects:
 - The Epping Forest Shopping Park, Loughton
 - St John's Redevelopment Scheme, Epping
- **Council Housebuilding Programme**
- North Weald Airfield

Action	Lead Directorates	Target Date	Status	Progress
1) Complete Phase 1 of the Council Housebuilding Programme to provide 23 new affordable rented homes in Waltham Abbey.	Communities	31-Dec-15	Behind Schedule	(Q1 2015/16) The contractor has commenced construction works. However, the development has been delayed, mainly due to the time it took for the contractor to put a performance bond in place. There are also on-going discussions with the contractor about responsibility for some additional costs, all of which are due to be considered by the Council Housebuilding Cabinet Committee on 27th July 2015. (Q2 2015/16) Having regard to legal advice, the Council Housebuilding Cabinet Committee agreed that no additional costs should be paid to the contractor and that, if the works go beyond the date of Practical Completion without good reason, Liquidated and Ascertained Damages (LASDs - allowed for in the contract) should be applied to compensate the Council for the loss of expected rent from the new properties. Progress with the works continues to be slow and behind programme. Practical Completion is in November 2015, when a Certificate of Non-Completion will be issued in accordance with the contract provisions - following which it is considered inevitable that LADs will be applied. (Q3 2015/16) Progress with the works continues to be slow and behind programme. A Certificate of Non-Completion was issued to the Contractor in November 2015, and Liquidated and Ascertained Damages have been deducted from contract payments since that time. A formal claim for an extension of time has been received from the contractor, which is currently being assessed by the Council's Development Agent and their consultants. (Q4 2015/16) The Council's consultants have considered the contractor's claim for the extension of time, and have assessed that no extension time is due. Liquidated and Ascertained Damages to be deducted from payments to the contractor.
2) Complete the major refurbishment scheme at Marden	Communities	30-Sep-15	Achieved	(Q1 2015/16) The refurbishment/conversion scheme is due for completion in October 2015 (Q2 2015/16) The works have been completed.

Close, Chigwell Row to convert 20 difficult-to-let bedsits and a communal hall into 12 self-contained flats.				(Q3 2015/16) As Q2 (Q4 2015/16) As Q3
3) Secure planning permission and commence Phase 2 of the Council Housebuilding Programme to provide up to 52 new affordable rented homes at Burton Road, Loughton.	Communities	31-Aug-15	Achieved	(Q1 2015/16) Following refusal by the Area Plans Sub-Committee of planning permission to provide 52 new affordable homes, a revised planning application for 51 new affordable homes has been submitted and is awaiting determination by the District Development Management Committee. (Q2 2015/16) Full Council granted planning permission in September 2015. Tenders have been invited and tender returns are awaited. (Q3 2015/16) Tenders are due to be considered at the Council Housebuilding Cabinet Committee on 19th January 2016, with a view to works commencing end February / beginning of March 2016. (Q4 2015/16) Mulalley and Co have been appointed as the Council's contractor. Contracts were signed in March 2016, following the required Performance bond being out in place, and the contractor took possession of the site in March 2016, with view to and commencing works in June 2016.

5) Work in partnership with Moat Housing to commence the development of the Council garage site at Vere Road, Loughton to provide up to15 affordable rented homes, together with up to 14 additional parking spaces to facilitate the development of the adjacent site of the former Sir Winston Churchill PH.	Communities	31-Mar-16	Behind Schedule	(Q1 2015/16) The Director of Communities is working with Moat Housing on the arrangements for the proposed development, including the design (on which ward members will be consulted). EFDC's Legal Services are also close to completing the first draft of the required lease. (Q2 2015/16) Following the announcement as part of the Chancellor's Summer Budget (now included within the Welfare Reform and Work Bill) that all social landlords must be reduce their rents by 1% per annum for the next 4 years, Moat has had to revise its financial appraisal for the development. This has resulted in a position where the Council was due to receive a capital receipt of £425,000 transferring the land to Moat for the development, to Moat now being unable to provide a capital receipt if all the properties continue to be provided at affordable rents as originally proposed. Officers are currently considering the implications of this; one option is that the Council considers undertaking the development itself. In the meantime, progress with the development has been delayed. (Q3 2015/16) It is intended to submit a report to the Asset Management and Economic Development Cabinet Committee on a proposal to add the site to the Council Housebuilding Cabinet Committee, once discussions with the developer on parking arrangements for the private development on the site of the former Sir Winston Churchill PH have been considered. (Q4 2015/16) Discussions with the developer on the proposed parking have nearly been concluded, and it is planned to report to the Asset Management and Economic Development Cabinet Committee on 14 th July 2016.
6) Seek to vacate the Council's Hemnall Street Offices, Epping in order to redevelop/let the premises, by relocating Community Services staff to office accommodation to	Management Board Communities	31-Mar-16	Behind Schedule	(Q1 2015/16) Awaiting space to become available at both the Civic Offices, Epping and the Epping Forest Museum, Waltham Abbey (when the extension/refurbishment is completed in Jan/Feb 2016) (Q2 2015/16) It is planned that a report will be presented to the Cabinet in November 2015, proposing a Council-owned site where a new Repairs and Maintenance Hub could be constructed - to which both the Housing Repairs Service (currently based at the Epping Depot) and the Housing Assets Team (currently based at the Civic Offices, Epping) could be co-located. Not only would this achieve a number of operational objectives, it would also enable the Epping Depot to be vacated (allowing the redevelopment of the St. Johns area of Epping to proceed) and office accommodation on the ground floor of the Civic Offices to be freed-up (in accordance with the Council's planned Accommodation Strategy).

be purchased close to Epping Forest District Museum, Waltham Abbey, and at the Civic Offices through the freeing-up of	(Q3 2015/16) At its meeting in December 2015, Cabinet agreed in principle to build a new Repairs and Maintenance Hub, to which the Housing Assets Team based at the Civic Offices will relocate, and the design is being progressed by the Council's consultants. In the meantime, Community Arts staff based at Hemnall Street have relocated to the expanded and refurbished Epping Forest Museum, freeing-up some office space at Hemnall Street.
Council accommodation.	(Q4 2015/16) Community Health and Wellbeing staff continue to be accommodated at Hemnall Street, awaiting space to be freed up at the Civic Offices. In the meantime, the planning application for the construction of the proposed Repairs and Maintenance Hub has been submitted

(i) (c) To explore appropriate opportunities to make savings and increase income through the shared delivery of services with other organisations, where such arrangements would provide improved and/or more cost effective outcomes.

Action	Lead Directorates	Target Date	Status	Progress
1) Work with 5 neighbouring councils, through a consortium arrangement, to renew the contract and service arrangements for the Shared Housing Register Management Service, in order to continue to share the Service's costs and improve service delivery.	Communities	31-Jan-16	Achieved	(Q1 2015/16) Following a detailed EU Competitive Dialogue process, the Herts & Essex Housing Options Consortium (HEHOC) has selected the existing provider, LHS, on the basis of price and quality, to provide the service under a new contract. The Housing Portfolio Holder has formally agreed to award the Council's contract to LHS and the legal contract documentation is currently being prepared for signature. (Q2 2015/16) Procurement and legal work continues to finalise the arrangements, in accordance with the original timetable. (Q3 2015/16) The new contract with LHS has been completed under seal, with effect from 4th January 2016. (Q4 2015/16) As Q3

(ii) (a) To produce a sound Local Plan, following consultation with local residents and working with neighbouring councils, that meets the needs of our communities whilst minimising the impact on the District's Green Belt.

Action	Lead Directorates	Target Date	Status	Progress
1) Update the Council's Housing Strategy, following production of the Preferred Options for the Local Plan.	Communities	31-Dec-15	Rohind	(Q1 2015/16) Awaiting production of the Local Plan Preferred Options. (Q2 2015/16) As Q1. (Q3 2015/16) As Q2. In the meantime, a new Housing Strategy Key Action Plan has been approved for the forthcoming year (2016). (Q4 2015/16) As Q3

(ii) (c) To deliver the Council's new Leisure and Cultural Strategy, in order to maximise participation and value for money in the provision of leisure and cultural services to local residents and visitors.

Action	Lead Directorates	Target Date	Status	Progress
1) Complete the extension and major refurbishment of the Epping Forest District Museum, Waltham Abbey and open to the public.		31-Dec-15	Achieved	(Q1 2015/16) Good progress continues to be made, with an estimated completion date for works in October 2015, to be followed by the 3/4 month fit-out period prior to opening in Jan/Feb 2016. (Q2 2015/16) Good progress continues to be made and officers continue to be impressed with the contractor and architects, as well as the quality of the works. However, due to delays with the installation of the new lift and other unforeseen complications, the contract completion date is now 23.12.15. The Public Opening is now planned for March 2016. Most of the associated costs of the delay can be covered by the contract contingencies, but the associated increase in fees is likely to result in a small overspend on the final out-turn. (Q3 2015/16) Practical Completion was achieved on 22nd December 2015. Snagging works are currently being undertaken. Fitting-out has now commenced and the Museum staff are
				are currently being undertaken. Fitting-out has now commenced and the Museum staff are now in the process of transferring exhibits back to the Museum. The Public Opening is

			scheduled for 19th March 2016, with a Key Stakeholders Event planned for 17th March 2016.
			(Q4 2015/16) The Public Opening took place o 19 th March 2016 as planned, and the refurbished Museum has received widespread acclaim.
 Communities Neighbourhoods	31-Mar-16		(Q1 2015/16) Initial discussions continue to be held at officer level between EFDC, WATC, Essex CC and NHS England on potential community/leisure development opportunities for the locality around Hillhouse. Initial costings have been produced by Essex CC's consultants (funded by Essex CC) to inform the discussions. The intention is to come forward with a report to Cabinet in the Autumn proposing, and seeking funding for, the joint appointment of consultants to formulate a Masterplan, on which local residents can be consulted, prior to consideration/adoption by the Cabinet.
		Achieved	(Q2 2015/16) Good progress continues to be made by EFDC, Essex CC and NHS England on the initial plans for the provision of a proposed leisure/community hub for the area. Essex CC has agreed to fund the appointment of Master-planning Consultants to formulate a Draft Masterplan for the area on what could be provided, on which a public consultation exercise would be undertaken. Fee submissions from suitably-experienced consultants are currently awaited. A report will be brought forward to Cabinet on the proposals in due course, prior to the proposed Public Consultation Exercise.
			(Q3 2015/16) JTP Consultants have been appointed to undertake the Master-planning Exercise, and the required sub-consultants are in the process of being sourced and appointed. Cabinet has agreed that EFDC's contribution for the exercise should be funded from the Local Plan Budget. The Project Group has agreed that a Community Consultation Event should be held as part of the development of the Master Plan.
			(Q4 2015/16) JTP Consultants have held three Key Stakeholders Events and a Community Planning Weekend, to consult stakeholders and the local community o the issues and opportunities for the proposed redevelopment scheme. JTP are now consulting with officers on the proposed Master Plan, and a report is expected in early Summer 2016 o JTP's proposed Master-Plan.

(iii) (a) To have efficient arrangements in place to enable customers to easily contact the Council, in a variety of convenient ways, and in most cases have their service needs met effectively on first contact.

Action	Lead Directorates	Target Date	Status	Progress
1) Increase the opening hours of the Council Office at the Limes Centre, Chigwell, to improve access for local residents to a range of Council services.	Communities	30-Jun-15	Achieved	(Q1 2015/16) Cabinet has approved the appointment of an additional part-time member of staff, funded by the HRA for an initial 2-year pilot period - and recruitment is underway. Once appointed, the opening hours of the Council Office at the Limes Centre will be increased into weekday afternoons. (Q2 2015/16) There was a very poor response to the recruitment exercise for the additional part-time member of staff (mainly, it is thought, due to the temporary nature of the post during the Pilot period), resulting in the Housing Service being unable to make an appointment. In the meantime, discussions continue on the best way of increasing the range of Council and non-Council services that can be provided from the Council Office. (Q3 2015/16) The Office Opening Hours were extended into weekday afternoons from 4th January 2016. (Q4 2015/16) As Q3
2) Introduce web- based and smartphone applications to enable Council tenants to report repairs on-line.	Communities	31-May- 15	Achieved	(Q1 2015/16) A new smartphone App has been produced and is now available for Council tenants to use to easily report repairs, using a "diagnostic tool" - as part of the Communities Directorate's approach to encourage channel shift. This was also identified and agreed as one of the "Key Deliverables" for the Repairs Management Contract with Mears. Work is also progressing on the development of a similar web-based facility for tenants to report repairs as well. (Q2 2015/16) As Q1. (Q3 2015/16) As Q2. (Q4 2015/16) As Q3.

(iii) (b) To utilise modern technology to enable Council officers and members to work more effectively, in order to provide enhanced services to customers and make Council services and information easier to access.

Action	Lead Directorates	Target Date	Status	Progress
2) Introduce an on- line facility for customers to easily view and research objects held by the Epping Forest District Museum.	Communities	31-Mar-16	Behind Schedule	(Q1 2015/16) Work is progressing well. (Q2 2015/16) The focus of the Museum Heritage and Culture Team is on fitting-out and preparing the Epping Forest Museum for public opening in March 2016. However, in the background, work continues to progress on the plans to introduce an on-line facility. (Q3 2015/16) As Q2. (Q4 2015/16) As Q3.

(iii) (c) To ensure that the Council understands the effects of an ageing population within the District and works with other agencies to make appropriate plans and arrangements to respond to these effects.

Action	Lead Directorate	Target Date	Status	Progress
1) Undertake a study to identify and better understand the demographics of an ageing population in the District and the effects on the Council and local residents.		31-Mar-16	Achieved	(Q1 2015/16) The final scope of the study, which will be led by the Asst. Director (Community Services and Safety) has almost been finalised. A multi-directorate officer project team has been formed to oversee and progress the project, which has already met a few times. The Council's National Graduate Trainee will be seconded to work on the project, under the supervision of the Lead AD, for 6 months from September 2015. (Q2 2015/16) The Council's National Graduate Trainee has just been seconded to the Communities Directorate (from October 2015), under the supervision of the Asst. Director (Community Services and Safety) and is undertaking preparatory work and interviews for the project. (Q3 2015/16) The project is nearing completion, and has included research, resident consultation and officer consultation across the Council's Directorates. It is envisaged that the outcome of the study will be reported to members during Q4.

				(Q4 2015/16) The report on the study is the process of being drafted. In the first instance it will be reported to Management Board, followed by a report to members.
2) Review the provision and delivery of community and cultural services to older people, to ensure that appropriate resources are targeted at the increasing numbers of older people, in order to help improve their general health and wellbeing.	Communities	31-Mar-16	Behind Schedule	(Q1 2015/16) This is being reviewed as part of the wider Ageing Population Project, with the current provision and delivery under initial review. (Q2 2015/16) As Q1. (Q3 2015/16) As Q2. (Q4 2015/16) As Q3.
3) Undertake a review of the Council's sheltered and designated accommodation for older people, with a view to rationalising the amount and location of such accommodation and identifying improvements required to the retained accommodation to ensure it remains fit for purpose.		31-Mar-16	Behind Schedule	(Q1 2015/16) Two separate work-streams have been identified and established, each being managed through officer project teams. Work-stream 1 is considering the streamlining and modernisation of the Scheme Management Service and is being led by the Asst. Director (Housing Operations) - with a view to an outcome report being considered in detail by the Housing Select Committee in November 2015, with resultant recommendations being made to Cabinet. Work-stream 2 is considering the longer-term rationalisation and improvement of existing sheltered/grouped housing scheme sites and is being led by the Director of Communities - with a view to a proposed strategy being produced and presented to the Housing Select Committee in 2016 for initial consideration. (Q2 2015/16) WORKSTREAM 1 - In view of the lack of demand from older people, and the continuing high need/demand for general needs accommodation, it is planned to report to the Housing Portfolio Holder in October 2015 on a proposal to "de-designate" all remaining flats on housing estates that are currently designated for occupation by older people and for future vacancies in such properties to be let to general needs housing applicants. The wider options and proposals for streamlining and modernisation the Scheme Management Service is taking longer to plan. It is currently planned to report to a meeting of the Housing Select Committee on the issues, options and plans in the early part of 2016. WORKSTREAM 2 - The

Officer Project Team has met on a number of occasions. A formal assessment of demand/'lettability' of each sheltered housing scheme, based on data and experience, is currently being undertaken. The need for options appraisals for each sheltered housing scheme has been identified, with a number of factors also identified to be taken into account when considering the future of each of each site. The current thinking of the Project Team is to develop a strategy with two key phases: Phase 1 – comprising detailed consideration for the potential redevelopment of identified sites (likely to be 2 or 3 sites); Phase 2 – Keeping under periodic review the 'lettability' and demand for other identified schemes, compared to the demand for general needs housing in those areas. The Project Team is also formulating an "EFDC Sheltered Housing Accommodation Standard" for all the sheltered housing schemes that would be retained under the eventual strategy.

(Q3 2015/16) In October 2015, the Housing Portfolio Holder agreed to "de-designate" all remaining flats on housing estates that are currently designated for occupation by older people and for future vacancies in such properties to be let to general needs housing applicants. The wider options and proposals for streamlining and modernising the Scheme Management Service are under consideration, but it has been identified that the project is more complex than originally anticipated. The Officer Project Team for Work-stream 2 has continued to meet and the direction of the Project is the same as reported at Q2. A formal assessment of demand/'lettability' of each sheltered housing scheme has now been completed and an "EFDC Sheltered Housing Accommodation Standard" for all the sheltered housing schemes has now been formulated.

(Q4 2015/16) A Brief has been drafted to commission a housing needs assessment of older people's accommodation, to inform the strategic review of the Council's sheltered housing assets. The planned review of options and proposals for streamlining and modernising The Scheme Management Service has been held in abeyance, until after a planned major review of the Council's Careline Service has been undertaken and reported to the Housing Select Committee.