Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
	BUCKHURST HILL & LOUGHTON SOUTH DIVISION									
					Minor Scheme	s				
1	LEPP132026	DC1788	Buckhurst Hill	Church Rd, Russell- Rd Beech lane, Stag Ln, A121 High Road	Feasibility study, surveys, prelim. designs & costings re problems congestion, parking, speeding in adjacent streets	£3,000	6.6.13	25.6.13	01/08/14	Study complete. To be discussed with Cllr
2	LEPP132047	TBC	Loughton	Oakwood Hill, Loughton, IG10. Between River Way and L. Alderton Hall Ln	FEASIBILITY STUDY / DESIGN - Investigate improvements to refuge to give protection for the school crossing patrol & VAS signs both approaches. Any other options engineer deems appropriate. E.g. additional lining, signing, rumble strips.	£2,500	21.11.13	3.12.13	10.07.14	Shared LC. Fatal accident 10.10.13 pedestrian . Concerns over speeding and standard of existing pedestrian refuge. Speed survey results not eligible for speed limit VAS. NEW; Complete. To be discussed with Cllr.
3	LEPP132046	DC1966	Buckhurst Hill	Albert Road nr j/w Lower Queen's Road	DESIGN - Pre-School at St Stephens Church on Lower queens Road. Concerns about pedestrian safety on the footway. Estimated Cost £2,500 Des/Sup £500.	£500	21.11.13	3.12.13	15.08.14	NEW: £2,000 allocated 26.06.14 to install bollards. Date to be obtained for implementation.
					School Crossing Patr	ol Sites				

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
					CHIGWELL & LOUGHTON BR	ROADWA	Y DIVISIO	N		
					Minor Scheme	s				
4	LEPP133014	TBC	Loughton	Chigwell Primary School, 50 High Rd, IG7 6DW	DESIGN & TRO -To provide access from disabled bay to path. Relocate disabled bay and install dropped kerb and connecting path.	£1,000	5.9.13	12.9.13	30/09/14	Works est. £2.5k - rec 5.9.13, CM approval deferred to 2014-15 budget. NEW: Due to discrepancy over the location of the bay and access, a briefing note which covers; scheme requirements, potential solutions and any approximate costs will be discussed with Cllrs.
5	LEPP132051	DC1967	Chigwell Row	nr Chigwell Row Primary School, Lambourne road	DESIGN - Speeding concerns Validation recommendation - flashing lights sign to diagram 545 and sub plate with new combination sign 545 plus 'School 20 when lights show' plate part time advisory 20mph limit. Est. £3,700 total	£1,000	21.11.13	3.12.13	15.08.14	Feasibility complete and options to be discussed with Cllr.
	Bus Stop Improve									
6	LEPP136014	TBC	Chigwell	Brook Parade, High Road, Chigwell	WORKS - Provide seating to half of the shelter	£1,500	21.11.13	3.12.13	30.09.14	

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
	EPPING & THEYDON BOIS DIVISION									
					Minor So	chemes				
7	LEPP132019	DC1810	Epping	Lindsey St junction by war memorial	feasibility study, prelim. designs & costings - improve junction - possibly change highway rights, remove carriageway or change to footway	,	6.6.13	25.6.13	18/02/14	Completed - feasibility study four options added to Potential Schemes List LEPP 142011
8	LEPP132020	DC1811	Epping	Bower Hill at bridge	Feasibility study, prelim. designs & costings - safety measures for pedestrians - raised kerb & lining	£1,000	6.6.13	25.6.13	30.09.14	
9	LEPP132021	DC1787	Theydon Bois	B172 Abridge Rd	Feasibility study, prelim. designs & costings to assess speed reduction options	£2,000	6.6.13	25.6.13	11/04/14	In design. NEW:£5,000 was allocated towards implementation 26.06.14 panel towards pending the outcome of the feasibilty study.
10	LEPP132022	DC1782	Fiddlers Hamlet	Mount Rd junction Coopersale St	Detailed design & costings - road markings and ghost island to define junction	£2,000	6.6.13	25.6.13	31.08.14	In design
					Casualty Reduction S	chemes				
11	LEPP131019	DC1806	Epping	B1393 High St - Palmers Hill j/w Stonnards Hill	Changes to lamp columns and signing improvements	£12,000	6.6.13	25.6.13	31.10.14	HLO has informed D&C to link to DC1810.
12	LEPP131022	ТВС	Epping/ Epping Upland	B181 Lindsey St - Epping Rd j/w B182 Bury Lane	Traffic assessment, DESIGN to redesign junction to mitigate collisions (est. £36k incl. works) Design = £3.5k split ETB & NWN	£1,750	5.9.13	12.9.13	30/04/14	2 x £16.25k est. for works (5.9.13). Decision deferred till design complete. NEW: to be discussed with Cllr regarding progression of options.
					DD-W					
					PRoW					
13	LEPP138001	PRoW	Epping/ Coopersale	PRoW 18 Between Vicarage Road, Coopersale and Stonnards Hill Recreation Ground	WORKS - Resurface with planings. Well-used Footpath 18 in my division.	£20,000	5.9.13	12.9.13	TBC	Clir to approach landowners – Epping Town Council and Epping Forest conservators to seek their approval and co-operation - feed back required. UPDATE; PROW are notifying Corporation of London (landowners) of proposed works which should take place some time over the coming summer months.
	Bus Stop Improvements									
14	LEPP136015	ТВС	Epping	Bower Hill, nr j/w Allnuts Rd & Bower Vale.	WORKS - Formally mark 3 locations on hail and ride route with a bus stop flag and pole. Currently drivers not stopping	£3,000	21.11.13	3.12.13	30/06/14	Complete

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
	LOUGHTON CENTRAL DIVISION									
	Minor Schemes									
15	LEPP132028	DC1790	Loughton	Alderton Hall Ln, south of The Lindens	Feasibility study, prelim. designs & costings - "Jockey Rail" protect verge from parking	£1,500	6.6.13	25.6.13	01/08/14	
16	LEPP132029	DC1789	Loughton	View to Ripley	Feasibility Study, prelim. designs & costings - 20 mph limit	£2,000	6.6.13	25.6.13	01/08/14	
17	LEPP132030	DC1791	Loughton	Staples Rd / York Hill	Feasibility study, designs & costings (changes to kerbs to prevent u turns, drainage, bollards and bund. Look into further measures for vicinity- j/w York Hill and school sign).	£2,000	6.6.13	25.6.13	30.06.14	Study complete. To be discussed with Cllr
18	LEPP132015	ТВС	Loughton	Millsmead Way & Harwater Dr. junction, IG10	DESIGN - corner protection - vehicles mounting kerb and parking irresponsibly causing verge damage & congestion	£2,000	5.9.13	12.9.13	02.04.14	Study complete. NEW: £10,000 allocated 26.06.14 LEPP142014
19	LEPP133013	DC1959	Loughton	Cleland Path & England's Lane junction	DESIGN - dropped kerbs and tactile paving for disabled access	£1,000	5.9.13	12.9.13	30.08.14	£5k est. for works (rec. 5.9.13) CM approval deferred to 2014-15 budget.
20	LEPP132038	TBC	Loughton	Former Epping College entrance off Newmans Lane, Loughton	FEASIBILITY STUDY & prelim. DESIGN - for potential S106 funded scheme (S106 cannot be used for study) gate solution to detachable bollards that keep getting knocked down	£2,000	5.9.13	12.9.13	30.08.14	
21	LEPP132047	ТВС	Loughton	Oakwood Hill, Loughton, IG10. Between River Way and L. Alderton Hall Ln	FEASIBILITY STUDY / DESIGN - Investigate improvements to refuge to give protection for the school crossing patrol & VAS signs both approaches.	£2,500	21.11.13	3.12.13	10.07.14	Shared LC. Fatal accident 10.10.13 pedestrian . Concerns over speeding and standard of existing pedestrian refuge. Speed survey results not eligible for speed limit VAS. NEW; Study complete. To be discussed with Cllr.
					Bus Stop Improven	nents				
				Lindens, Alderton Hall	WORKS - bus shelter for elderly residents	nonto				
22	LEPP136017	TBC	Loughton	Lane, Loughton	(wooden £8k metal £5.5k). Will need resident consultation.	£5,500	21.11.13	3.12.13	30/04/14	Complete
	Funds for NEPP									
23	LEPP137006	DC1822	Loughton	Oakwood Hill j/w Chigwell Lane	Parking restrictions for congestion. Funds to be transferred to NEPP. HLO has asked Network Management if they have funds.	£5,000	21.11.13	3.12.13	2014/15	Process for transfering to NEPPwas being established. NEW: Complete

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
					NORTH WEALD & NAZE	ING DIV	ISION			
					Minor Scheme	s				
24	LEPP132016	DC1785	Epping Upland	B181 junction with Upland Rd to Chequers	Feasibility study, prelim. designs & costings - survey utilities, options for calming traffic, changing priorities and reducing speeds at accident spot	£2,000	6.6.13	25.6.13	30.08.14	In design. Nov 2013 - Cllrs report that lorries are mounting kerb and new 40 mph signs appear to have gone in despite request to reduce to 30
25	LEPP132017	DC1809	Sheering	Back Lane	Feasibility study, prelim. designs & costings - investigate drainage issues & options to prevent residents parking on verge	£1,500	6.6.13	25.6.13	21.05.14	Completed - study
26	LEPP132018	DC1786	Nazeing	Meadgate Road, Sedge Green	Feasibility study, prelim. designs & costings - signage - not suitable for lorries	£1,000	6.6.13	25.6.13	28.3.14	Completed -study
27	LEPP130311	DC1813	Nazeing	Middle St - link Bumbles Green to PROW FP59	Feasibility study, prelim. designs & costings for walkable verge	£2,000	6.6.13	25.6.13	21.03.14	Walkable verge added to Potential Scheme list. NEW; - £13,830 allocated 28.05.14 LEPP142019
28	LEPP132034	ТВС	Epping Upland	Cobbins Bridge, B181	FEASIBILITY STUDY / DESIGN - Priority working over bridge. Bridge too narrow for cars to pass. Parapet gets damaged	£3,500	21.11.13	3.12.13	29.08.14	In design
	_			T	Casualty Reduction S	cnemes				
29	LEPP131020	DC1807	Nazeing	B194 Marsh Hill - Waltham Rd j/w St Leonards Rd	Changes to lamp columns and signing and marking improvements	£10,000	6.6.13	25.6.13	31.10.14	In design. Linked to LEPP002017
30	LEPP131022	ТВС	Epping/ Epping Upland	B181 Lindsey St - Epping Rd j/w B182 Bury Lane	Traffic assessment, DESIGN to redesign junction to mitigate collisions (est. £36k incl. works) Design = £3.5k split ETB & NWN	£1,750	5.9.13	12.9.13	30.04.14	2 x £16.25k est. for works (5.9.13) NEW: Design complete, to be discussed with Cllr regarding progression of options.
	Bus Stop Improvement									
31	LEPP136011	TBC	Nazeing Common	King Harolds Head, Nazeing Common	WORKS - Bus pole and timetable case. Formally mark designated bus stop as buses are often refusing to stop.	£1,000	5.9.13	12.9.13	TBC	BSI Officer advises (6.12.13) that a road safety assessment has recommended the stop not be marked afterall because of visibility issues and proximity to j/w Belchers Lane.

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
	ONGAR & RURAL DIVISION									
	Minor Schemes									
32	LEPP132023	DC1783	High Ongar	The Street j/w Mill Lane	Surveys prelim. designs, costings and works - flashing 20 signs near school	£3,700	6.6.13	25.6.13	30.07.14	Feasibility complete - to be discussed with Cllr
33	LEPP132024	DC1784	Chipping Ongar	Milton Cr, Shelly Primary School	Surveys, design & works - flashing 20 signs near school	£3,700	6.6.13	25.6.13	30.07.14	Feasibilty complete - to be discussed with Cllr
34	LEPP132025	DC1804	Stanford Rivers	A113 London Rd	VAS and slow down sub plate	£8,500	6.6.13	25.6.13	15.08.14	
35	LEPP133012	DC1814	Chipping Ongar	The Borough	Feasibility study, prelim. designs & costings- new footway on school route, check boundaries, statutory undertakers' apparatus and verges	£5,000	6.6.13	25.6.13	20.05.14	Complete. To be discussed with Cllr
36	LEPP132042	DC2013	Abbess Beauchamp/ Berners Roding	B184 Dunmow Rd	WORKS - 1 solar powered VAS to reduce speeders.	£7,000	5.9.13	12.9.13	01.10.14	
37	LEPP132043	DC1961	Chipping Ongar	Primary Sch. Greensted Rd	Survey, DESIGN and WORKS - validated scheme - flashing lights sign to diagram 545 and sub plate with new combination sign 545 plus "School 20 when lights show" plate. Part time advisory 20 mph limit. Solar if possible. (2 similar schemes approved 25.6.13)	£3,700	5.9.13	12.9.13	17.07.14	Feasibility complete and options to be discussed with Clir.
38	LEPP132039	DC1943	Stanford Rivers	A113 Romford Rd, Bridge Farm, Stanford Rivers	FEASIBILITY STUDY - to a drainage scheme re flooding at bridge	£2,000	5.9.13	12.9.13	19.09.14	
39	LEPP132040	DC1958	Bovinger	Bobbingworth Mill, Bovinger	FEASIBILITY STUDY - for village gateways/speed signage for village	£2,000	5.9.13	12.9.13	31.12.14	
40	LEPP132041	TBC	Abridge	B172 Abridge Rd, bridge over Roding	FEASIBILITY STUDY - to investigate priority working/ road markings. Congestion at peaks.	£2,000	5.9.13	12.9.13	14.04.14	Study complete. To be discussed with Cllr
	Bus Stop Improvements									
41	LEPP136016	ТВС	High Ongar	Church, The Street, High Ongar	WORKS - Wooden bus shelter for elderly residents (£8k) in conservation area.	£8,000	21.11.13	3.12.13	2014/15	Completed

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
					WALTHAM ABBEY	DIVISION	V			
					Casualty Reduction S	chemes				
42	LEPP131021	DC1808 ITS0035	Waltham Abbey	Meridian Way j/w	Feasibility study, prelim. designs & costings - 14 PICs - assess signalling data and options for junction improvement incl. impact of proposed retail park	£10,000	6.6.13	25.6.13	31/03/14	Completed study - Options added to Potential Schemes list see LEPP142029
					Bus Stop Improver	ments				
43	LEPP136012	ТВС	Waltham Abbey	Saxon Way stop, Crooked Mile	DESIGN & WORKS - 2 bus cages to prevent parked cars blocking access to stops.	£2,000	5.9.13	12.9.13	On Hold	Residents consultation received objections. Awaiting installaition of signanlised crossing then to monitor parking situation.

	new info
	complete
	action
	works pending CM approval
CM	Cabinet Member
TRO	Traffic Regulation Order
D&C	Design & Consultancy
HLO	Highways Liaison Officer
PIC	Personal Injury Collisions
VAS	Vehicle Activated Sign
SID	Speed Indicator Device
EH	Essex Highways
ITS	Integrated Traffic Systems & Congestion Team
PT	Passenger Transport