Ref.	Status
1	Currently indications are that this would be a viable scheme to introduce pedestrian phases on all four arms. Awaits finalised topographical report to present firmed up figures to the panel.
2	Study back and decision made not to proceed as there would not be any advantage to changes.
3	Scheme now complete.
4	Alternative location for speed survey shows not suitable for VAS.
3	Scheme nov

Ref.	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	Expected complete	Status
	CHIGWELL & LOUGHTON BR							N	

Ref.	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	Expected complete	Status
				EP	PING & THEYDON BO	DIS DIVIS	SION		
E&TB - School Crossing						atrol Sites			
5	LEPP006002	DC1519	Epping	Epping Primary School, Coronation Hill	Signs and lines changes to prevent parking outside school including works.	£4,250	2.10.12		See new anticipated completion date. Objection received and change of scope.
6	LEPP006003	DC1520	Epping	Ivy Chimneys Primary School, Centre Drive	Parking restrictions around corner from school to prevent parking on patrol site	£1,770	20.12.12	00.06.15	Design complete and agreed with Cllr. Resident consultation Nov 2013. TRO may need top up and lengthen process. Linked to DC1694. Resident has objected. <b>NEW</b> ; see new anticipated completion date. Designer has been liaising with NEPP re nearby restrictions. School has been updated.

Ref.	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	Expected complete	Status
				L	OUGHTON CENTRA	L DIVISIO	ON		
					LC - Minor Schem	es			
				NOF	RTH WEALD & NAZE	ING DIVI	SION		
					NW&N - Minor Sche	mes			
7	LEPP002017	ITS	Nazeing	B194 Nazeing new Road/North Street/Middle Street	Junction improvement/road markings/signal timings - north/south traffic turning right across each leads to confusion	£5,000	2.10.12	3.06.14	equipment, but reinstated original timings after residents' complaints. Too much traffic for junction. Investigation for solution continuing. Nov 2013 - Cllrs confirmed solution should include new markings for north/south traffic turning right across each (flow arrows on surface of offset junction). HLO had advised ITS 31.7.13. Linked to DC1807 (2013/14). Study completed - to be discussed with Cllrs.
8	LEPP002012	DC1648	North Weald Bassett	Wellington Road/Hampden Close	Traffic Calming Options - Feasibility Study	£1,000	27.2.13	23.07.14	Design complete to be discussed with Cllrs
9	LEPP001015	DC1640	Nazeing	Threeways junction & B181 Epping Rd & Water Lane	Existing Weight limit improvements - Feasibility Study	£4,800	27.3.13 (£1k) 21.11.13 (3.8k)	24/09/13	Study/designs complete (Oct 2013) - study recommended works - est. £3.8k Report sent to Cllrs 26.9.13. Nov 2013 - Cllrs advised location description was incorrect and requested amendments to design - £3.8k funds for works rec. to avoid further delays. CM approved 3.12.13. HLO has advised D&C re amendments and costs 19.12.13 <b>NEW:</b> Cllrs decided not to proceed.

Ref.	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	Expected complete	Status
					ONGAR & RURAL	IVISION			
					O&R - Minor Scher	nes			
10	LEPP002009	DC1646	Moreton	o/s School, Church Road	Vehicle Activated Sign	£7,000	28.1.13	Awaits instruction	£3.5k Budget insufficient, top up £3.5k rec. 5.9.13, approved 12.9.13. Parish confirmed location. Speed survey not done originally. <b>New</b> ; survey failed eligibility, therefore against policy. Scheme to be cancelled or case made for Cabinet Member Action. Instruction required from Div. LHP Member
	O&R - Casualty Reduct								
11	LEPP001001	DC1422	Theydon Garnon	Mount Road/Banks Lane	Junction re-alignment, signs/lines	£30,000	18.9.12	7.08.15	Land acquisition is required as it is common land and this will prevent the scheme being delivered this financial year. <b>NEW</b> ; see new anticipated completion date.
	•								

12 LEPP002013 (DC1518 Waltham Abbey )  Crooked Mile, near Saxon Way  Crooked Mile, near Saxon Way  Crooked Mile, near Saxon Way  Statutory undertaker apparatus present. Statutory undertaker apparatus present. Visit by Engineer has moved site slightly trial holes to confirm crossing can still go	Ref.	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	Expected complete	Status
12 LEPP002013 (DC1518 Natham Abbey )  Under the property of th						WALTHAM ABBEY	DIVISION	l		
12 LEPP002013 (DC1518 Name Abbey )  USA DEPP002013 (DC1518 Name Abbey Name Ab						WA - Minor Schem	nes			
C177k Ungoing.	12	LEPP002013	ITS (DC1518 )	Waltham Abbey	Crooked Mile, near Saxon Way	implementation of signal controlled crossing design and works. Provisional estimate for whole scheme	£51,620	27.2.13	TBC	<b>NEW;</b> location is under question due to extensive statutory undertaker apparatus present. Further site visit by Engineer has moved site slightly but requires trial holes to confirm crossing can still go in. Ongoing.

	new info
	complete
	action
	cancelled
CM	Cabinet Member
TRO	Traffic Regulation Order
D&C	Design & Consultancy
HLO	Highways Liaison Officer
PIC	Personal Injury Collisions
VAS	Vehicle Activated Sign
SID	Speed Indicator Device
EH	Essex Highways
ITS	Integrated Traffic Systems & Congestion Team
PT	Passenger Transport