

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
BUCKHURST HILL & LOUGHTON SOUTH DIVISION										
Minor Schemes										
1	LEPP132026	DC1788	Buckhurst Hill	Church Rd, Beech lane, Stag Ln, A121 High Road	Feasibility study, surveys, prelim. designs & costings re problems congestion, parking, speeding in adjacent streets	£3,000	6.6.13	25.6.13	01/08/14	Study complete. For consideration.
2	LEPP132047	TBC	Loughton	Oakwood Hill, Loughton, IG10. Between River Way and L. Alderton Hall Ln	FEASIBILITY STUDY / DESIGN - Investigate improvements to refuge to give protection for the school crossing patrol & VAS signs both approaches. Any other options engineer deems appropriate. E.g. additional lining, signing, rumble strips.	£2,500	21.11.13	3.12.13	10.07.14	Shared LC. Fatal accident 10.10.13 pedestrian . Concerns over speeding and standard of existing pedestrian refuge. Speed survey results not eligible for speed limit VAS. Complete. For consideration.
3	LEPP132046	DC1966	Buckhurst Hill	Albert Road nr j/w Lower Queen's Road	DESIGN - Pre-School at St Stephens Church on Lower queens Road. Concerns about pedestrian safety on the footway. Estimated Cost £2,500 Des/Sup £500.	£500	21.11.13	3.12.13	15.08.14	£2,000 allocated 26.06.14 to install bollards. Date to be obtained for implementation. NEW; Complete
School Crossing Patrol Sites										

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
CHIGWELL & LOUGHTON BROADWAY DIVISION										
Minor Schemes										
4	LEPP133014	DC1962	Loughton	Chigwell Primary School, 50 High Rd, IG7 6DW	DESIGN & TRO -To provide access from disabled bay to path. Relocate disabled bay and install dropped kerb and connecting path.	£1,000	5.9.13	12.9.13	30/09/14	NEW: Technical note complete - alternatives are being considered.
5	LEPP132051	DC1967	Chigwell Row	nr Chigwell Row Primary School, Lambourne road	DESIGN - Speeding concerns Validation recommendation - flashing lights sign to diagram 545 and sub plate with new combination sign 545 plus 'School 20 when lights show' plate part time advisory 20mph limit. Est. £3,700 total	£1,000	21.11.13	3.12.13	15.08.14	Feasibility complete
Bus Stop Improvements										
6	LEPP136014	TBC	Chigwell	Brook Parade, High Road, Chigwell	WORKS - Provide seating to half of the shelter	£1,500	21.11.13	3.12.13	30.09.14	Complete.

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
EPHING & THEYDON BOIS DIVISION										
Minor Schemes										
7	LEPP132020	DC1811	Epping	Bower Hill at bridge	Feasibility study, prelim. designs & costings - safety measures for pedestrians - raised kerb & lining	£1,000	6.6.13	25.6.13	27.03.15	see new anticipated completion date.
8	LEPP132021	DC1787	Theydon Bois	B172 Abridge Rd	Feasibility study, prelim. designs & costings to assess speed reduction options	£2,000	6.6.13	25.6.13	11/04/14	In design. NEW:£5,000 was allocated towards implementation 26.06.14 panel towards pending the outcome of the feasibility study.
9	LEPP132022	DC1782	Fiddlers Hamlet	Mount Rd junction Coopersale St	Detailed design & costings - road markings and ghost island to define junction	£2,000	6.6.13	25.6.13	31.08.14	Design complete.
Casualty Reduction Schemes										
10	LEPP131019	DC1806	Epping	B1393 High St - Palmers Hill j/w Stonnards Hill	Changes to lamp columns and signing improvements	£12,000	6.6.13	25.6.13	08/05/15	Linked to DC1810. See new anticipated completion date.
11	LEPP131022	TBC	Epping/ Epping Upland	B181 Lindsey St - Epping Rd j/w B182 Bury Lane	Traffic assessment, DESIGN to redesign junction to mitigate collisions (est. £36k incl. works) Design = £3.5k split ETB & NWN	£1,750	5.9.13	12.9.13	30/04/14	2 x £16.25k est. for works (5.9.13). Decision deferred till design complete. NEW: option discussed and agreed with Cllr.
PRoW										
12	LEPP138001	PRoW	Epping/ Coopersale	PRoW 18 Between Vicarage Road, Coopersale and Stonnards Hill Recreation Ground	WORKS - Resurface with planings. Well-used Footpath 18 in my division.	£20,000	5.9.13	12.9.13	TBC	Cllr to approach landowners – Epping Town Council and Epping Forest conservators to seek their approval and co-operation - feed back required. UPDATE ; awaiting costs from supply chain partners.
Bus Stop Improvements										

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
LOUGHTON CENTRAL DIVISION										
Minor Schemes										
13	LEPP132028	DC1790	Loughton	Alderton Hall Ln, south of The Lindens	Feasibility study, prelim. designs & costings - "Jockey Rail" protect verge from parking	£1,500	6.6.13	25.6.13	01/08/14	Complete
14	LEPP132029	DC1789	Loughton	Deben Ln (Ripley View to Ripley Green)	Feasibility Study, prelim. designs & costings - 20 mph limit	£2,000	6.6.13	25.6.13	01/08/14	Complete
15	LEPP133013	DC1959	Loughton	Cleland Path & England's Lane junction	DESIGN - dropped kerbs and tactile paving for disabled access	£1,000	5.9.13	12.9.13	30.08.14	£5k est. for works (rec. 5.9.13) CM approval deferred to 2014-15 budget.
16	LEPP132038	TBC	Loughton	Former Epping College entrance off Newmans Lane, Loughton	FEASIBILITY STUDY & prelim. DESIGN - for potential S106 funded scheme (S106 cannot be used for study) gate solution to detachable bollards that keep getting knocked down	£2,000	5.9.13	12.9.13	01.09.14	Complete
17	LEPP132047	DC2019	Loughton	Oakwood Hill, Loughton, IG10. Between River Way and L. Alderton Hall Ln	FEASIBILITY STUDY / DESIGN - Investigate improvements to refuge to give protection for the school crossing patrol & VAS signs both approaches.	£2,500	21.11.13	3.12.13	10.07.14	Shared LC. Fatal accident 10.10.13 pedestrian . Concerns over speeding and standard of existing pedestrian refuge. Speed survey results not eligible for speed limit VAS. Study complete.
Bus Stop Improvements										
Funds for NEPP										

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
NORTH WEALD & NAZEING DIVISION										
Minor Schemes										
18	LEPP132016	DC1785	Epping Upland	B181 junction with Upland Rd to Chequers	Feasibility study, prelim. designs & costings - survey utilities, options for calming traffic, changing priorities and reducing speeds at accident spot	£2,000	6.6.13	25.6.13	20.09.14	In design. Nov 2013 - Cllrs report that lorries are mounting kerb and new 40 mph signs appear to have gone in despite request to reduce to 30. New; complete
19	LEPP132034	TBC	Epping Upland	Cobbins Bridge, B181	FEASIBILITY STUDY / DESIGN - Priority working over bridge. Bridge too narrow for cars to pass. Parapet gets damaged	£3,500	21.11.13	3.12.13	29.08.14	Compete. To be discussed.
Casualty Reduction Schemes										
20	LEPP131020	DC1807	Nazeing	B194 Marsh Hill - Waltham Rd j/w St Leonards Rd	Changes to lamp columns and signing and marking improvements	£10,000	6.6.13	25.6.13	22.05.15	In design. Linked to LEPP002017 . New; see new anticipated completion date.
21	LEPP131022	DC1941	Epping/ Epping Upland	B181 Lindsey St - Epping Rd j/w B182 Bury Lane	Traffic assessment, DESIGN to redesign junction to mitigate collisions (est. £36k incl. works) Design = £3.5k split ETB & NWN	£1,750	5.9.13	12.9.13	30.04.14	2 x £16.25k est. for works (5.9.13). . NEW: Option from designer will be presented by Feb 2015.
Bus Stop Improvements										

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
ONGAR & RURAL DIVISION										
Minor Schemes										
22	LEPP132023	DC1783	High Ongar	The Street j/w Mill Lane	Surveys prelim. designs, costings and works - flashing 20 signs near school	£3,700	6.6.13	25.6.13	30.07.14	Feasibility complete. - sent to PC and school. No comments.
23	LEPP132024	DC1784	Chipping Ongar	Milton Cr, Shelly Primary School	Surveys, design & works - flashing 20 signs near school	£3,700	6.6.13	25.6.13	30.07.14	Feasibility complete. Added to potential scheme list.
24	LEPP132025	DC1804	Stanford Rivers	A113 London Rd	VAS and slow down sub plate	£8,500	6.6.13	25.6.13	15.08.14	Complete.
25	LEPP133012	DC1814	Chipping Ongar	The Borough	Feasibility study, prelim. designs & costings- new footway on school route, check boundaries, statutory undertakers' apparatus and verges	£5,000	6.6.13	25.6.13	20.05.14	Complete. To be discussed with Cllr
26	LEPP132042	DC2013	Abbess Beauchamp/ Berners Roding	B184 Dunmow Rd	WORKS - 1 solar powered VAS to reduce speeders.	£7,000	5.9.13	12.9.13	01.10.14	Cancelled
27	LEPP132043	DC1961	Chipping Ongar	Primary Sch. Greensted Rd	Survey, DESIGN and WORKS - validated scheme - flashing lights sign to diagram 545 and sub plate with new combination sign 545 plus "School 20 when lights show" plate. Part time advisory 20 mph limit. Solar if possible. (2 similar schemes approved 25.6.13)	£3,700	5.9.13	12.9.13	17.07.14	Feasibility complete. - sent to PC and school. No comments.
28	LEPP132039	DC1943	Stanford Rivers	A113 Romford Rd, Bridge Farm, Stanford Rivers	FEASIBILITY STUDY - to a drainage scheme re flooding at bridge	£2,000	5.9.13	12.9.13	19.09.14	
29	LEPP132040	DC1958	Bovinger	Bobbingworth Mill, Bovinger	FEASIBILITY STUDY - for village gateways/speed signage for village	£2,000	5.9.13	12.9.13	31.12.14	Technical note is being prepared.
30	LEPP132041	TBC	Abridge	B172 Abridge Rd, bridge over Roding	FEASIBILITY STUDY - to investigate priority working/ road markings. Congestion at peaks.	£2,000	5.9.13	12.9.13	14.04.14	Study complete. To be discussed with Cllr
Bus Stop Improvements										

Report 2 ECC/Epping Forest District LHP - Scheme Recommendations 2013-14

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
WALTHAM ABBEY DIVISION										
Bus Stop Improvements										
31	LEPP136012	TBC	Waltham Abbey	Saxon Way stop, Crooked Mile	DESIGN & WORKS - 2 bus cages to prevent parked cars blocking access to stops.	£2,000	5.9.13	12.9.13	Cancelled	NEW: this scheme has been cancelled pending crossing results. This is an historic scheme and would need a new commission to re instigate.

	new info
	complete
	action
	works pending CM approval
CM	Cabinet Member
TRO	Traffic Regulation Order
D&C	Design & Consultancy
HLO	Highways Liaison Officer
PIC	Personal Injury Collisions
VAS	Vehicle Activated Sign
SID	Speed Indicator Device
EH	Essex Highways
ITS	Integrated Traffic Systems & Congestion Team
PT	Passenger Transport