

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
BUCKHURST HILL & LOUGHTON SOUTH DIVISION										
Minor Schemes										
1	LEPP003003		Buckhurst Hill	Station Way near LUL Station	Detailed design of pedestrian crossing facility following feasibility study	£4,000	28.05.14	14.5.14	01.10.14	Meeting proposed.
2	LEPP142048		Buckhurst Hill	Albert Road nr j/w Lower Queens Road	Installation of bollards nr to St Stephens pre school	£2,000	26.06.14	09.07.14	TBC	Complete.
3	LEPP002020		Buckhurst Hill	Farm Way/Forest Edge/Station Way	Panel recommended £62,300 originally. Top up now required of £12,700. Phasing of works required which has added cost to traffic management.	£12,700	26.06.14	09.07.14	01.09.14	Complete.
Bus Stop Improvements										
4	LEPP145002		Loughton	Oakwood Hill adjacent to j/w South View, Loughton	Install new metal shelter at stop 150042016011	£5,500	28.05.14	14.5.14	23.09.14	Complete.
Casualty Reduction Schemes										
5	LEPP141006		Buckhurst Hill	A104 Epping New Road j/w A1069 Rangers Road	Preliminary design and investigation into junction improvements to include installation of vehicle activated junction warning signs.	£8,000	26.06.14	09.07.14	30.03.15	5 sites identified (see appendix 1). Panel previously recommended a total of £21,000 for CR sites, of which this scheme is one such identified.
Total recommendations for BH & L Division						£32,200				
CHIGWELL & LOUGHTON BROADWAY DIVISION										
Minor Schemes										
6	LEPP142002		Chigwell	Vicarage Lane j/w Manor Road	Junction improvements from previous Feasibility Study (LEPP002015)	£118,000 £22,000	26.06.14 11.12.14	09.07.14 11.12.14	21.09.15	£22,000 top up approved 11.12.14 to cover utility works. Further £45,000 to be requested from 2015/16 budget allocation to cover civil works.
Casualty Reduction Schemes										

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
7	LEPP141001		Loughton	A1168 Chigwell Lane j/w M11 northbound off-slip (M11 junction 5)	Preliminary design and investigation into junction improvements	£3,000	28.05.14	14.5.14	01.02.15	Complete.
8	LEPP141006		Chigwell	A113 Abridge Road j/w Virgin Active Gym Access, Chigwell	Preliminary design and investigation into junction improvements including signage and surfacing.	£5,000	26.06.14	09.07.14	30.03.15	5 sites identified (see appendix 1). Panel previously recommended a total of £21,000 for CR sites, of which this scheme is one such identified.
Bus Stop Improvements										
9	LEPP145003		Chigwell	Opposite Brook Parade, High Road	New metal shelter with seating at bus stop 15001M379	£5,500	28.05.14	14.5.14	23.09.14	Complete.
Total recommendations for C&LB Division						£153,500				

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
EPPING & THEYDON BOIS DIVISION										
Minor Schemes										
10	LEPP142028		Epping	Ivy Chimneys, nr school	Signage / lights -"School 20 when lights show"	£3,700	28.05.14	14.5.14	02.02.15	See anticipated completion date
11	LEPP142007		Epping	Bury Lane and High Road	New school warning signs (including external light) for St John's School	£5,000	28.05.14	14.5.14	01.02.15	Cancelled
12	LEPP142009		Epping	Hemnall Street and High Street	Feasibility study into new footway	£5,000	28.05.14	14.5.14	01/12/14	Feasibility complete. Added to potential schemes list.
13	LEPP142011		Epping	War Memorial, Lindsey Street	Change link road fronting War Memorial to footway and associated junction improvements at Lindsey Street/High Street	£35,000	28.05.14	14.5.14	15.05.15	See anticipated completion date
14	LEPP142010		Epping	Lindsey Street	VAS	£8,500	28.05.14	14.5.14	25.02.15	See anticipated completion date
15	LEPP142041		Epping	B1393 High Road/Theydon Road	Detailed design for junction improvement (tailbacks in all directions) - investigation into timings and lines to determine if junction widening can be carried out with regard to cost, road safety, constructability and works impact.	£3,000	26.06.14	09.07.14	01.05.15	See anticipated completion date
16	LEPP142042		Theydon Bois	B172 Abridge Road	Feasibility study ongoing to assess speed reduction options. Recommendation for funding towards implementation.	£5,000	26.06.14	09.07.14	30.06.15	See anticipated completion date
Casualty Reduction Schemes										
17	LEPP141002		Theydon Bois	B172 Coppice Row (Wakes Arms RAB to Piercing Hill)	Preliminary design and investigation into signage improvements and cut back vegetation	£3,000	28.05.14	14.5.14	02.03.15	See anticipated completion date
18	LEPP141006		Epping	Coopersale Street	Preliminary design and investigation into carriageway improvements including signage and surfacing.	£4,000	26.06.14	09.07.14	30.03.15	5 sites identified (see appendix 1). Panel previously recommended a total of £21,000 for CR sites, of which this scheme is one such identified.

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
Total recommendations for E&TB Division						£72,200				
LOUGHTON CENTRAL DIVISION										
Minor Schemes										
19	LEPP142015		Loughton	Alderton Hall Lane, south of Lindens	Bollards to prevent vehicles parking on verges	£3,000	28.05.14	14.5.14	29.12.14	Complete.
20	LEPP142016		Loughton	Staples Road/York Hill	Junction improvements and new metal gate	£10,000	28.05.14	14.5.14	12.11.15	See anticipated completion date
21	LEPP142013		Loughton	Cleland Path/Englands Lane	Dropped kerbs and tactile paving	£4,000	28.05.14	14.5.14	15.09.15	Complete.
22	LEPP142012		Loughton	A121 Church Hill j/w Kings Green/York Hill/Pump Lane	Improved weight limit signage at 3 locations	£15,000	28.05.14	14.5.14	23.06.15	See anticipated completion date
23	LEPP142013		Loughton	The Drive j/w A121	Improved cul-de-sac signage	£2,500	28.05.14	14.5.14	04.09.15	See anticipated completion date
24	LEPP142014		Loughton	Millsmead Way j/w Harwater Drive	Verge improvements to prevent vehicles causing damage	£10,000 £10,000	28.05.14 11.12.14	14.5.14 11.12.14	17.02.15	Scheme required more hardy surfacing. £10,000 top up approved 11.12.14
25	LEPP142043		Loughton	Brook Road j/w Alderton Hill	Vehicles having problems exiting Brook Road on to Alderton Hill. Feasibility study to be carried out after mini roundabout goes in at Alderton Hill j/w Borders Lane to investigate potential improvements to this other junction.	£3,000	26.06.14	09.07.14	13.02.15	See anticipated completion date
26	LEPP142033		Loughton	Traps Hill j/w Rowans Way and Church Lane	Staggered junction is the site of collisions. Feasibility study request to assess if there are any further improvements and measures that could be undertaken.	£3,000	26.06.114	09.07.14	31.03.15	See anticipated completion date
Public Rights of Way (PRoW) Schemes										
27	LEPP148004		Loughton	Shaftsbury Road to Forest Road	Surfacing improvements to PRoW	£25,000	28.05.14	4.5.14	TBC	£15,000 approved 28.05.14 with a further top up approved 26.06.14. New ; problem with definitive rights being explored.

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
28	LEPP148005		Loughton	Footpath from Borders Lane to the old course of Rectory Lane, Loughton	The location has recently been declared a new public footpath. It has been closed for 2 years whilst a building development adjacent took place. This is thus a new highway. Funding recommended to clear and make suitable for public use, and repair the entrance to Borders Lane (over which a hoarding has been erected), remove glass and rubble, trim trees, and to erect signs and nameplates.	£7,500	26.06.14	09.07.14	TBC	Path clearance underway.
Bus Stop Improvements										
29	LEPP145004		Loughton	The Lindens, Alderton Hall Lane	Bus cage and associated parking restriction at stop 42014003	£2,500	28.05.14	14.5.14	27.10.14	Complete.
30	LEPP145006		Loughton	A121 Church Hill, Loughton, nr to 77	Request for metal bus shelter at location.	£5,500	26.06.14	09.07.14	12.02.15	See anticipated completion date
Casualty Reduction Schemes										
31	LEPP141003	TBC	Loughton	A121 Goldings Hill (Wakes Arms to Baldwins Hill)	Preliminary design and investigation into signage improvements and cut back vegetation	£3,000	28.05.14	14.5.14	30.03.15	See anticipated completion date

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
Total recommendations for LC Division						£104,000				
NORTH WEALD & NAZEING DIVISION										
Minor Schemes										
32	LEPP142018		North Weald	Emberson Way outside library car park	Bollards to prevent vehicles parking on the verge	£2,000	28.05.14	14.5.14	30.03.15	See anticipated completion date
33	LEPP142044		Roydon	Epping Road	2 'slow markings in the carriageway to be located near to where a vulnerable person regularly crosses from their home address.	£700	26.06.14	09.07.14	29.12.14	Complete.
34	LEPP142049		Nazeing	St. Leonards Road	Panel have previously recommended £15,000 to this scheme for a village gateway and repositioning of VAS. Top up required for £5,000	£5,000	26.06.14	09.07.14	31.03.15	See anticipated completion date
35	LEPP142047		Roydon	Netherhall Road	Match funding for highway improvement scheme to provide haunching.	£72,320	26.06.14	09.07.14	06.12.14	Complete.
Public Rights of Way (PRoW) Schemes										
36	LEPP142019		Nazeing	Middle Street, Bumbles Green	Walkable verge to link PRoW FP59 to Bumbles Green	£13,830 £10,000	28.05.14 11.12.14	14.5.14 11.12.14	10.02.15	£10,000 top up approved 11.12.14
Bus Stop Improvements										
37	LEPP145001		North Weald	The Talbot, High Road	New bus shelter - top up existing Sec 106 contribution	£3,000	28.05.14	14.4.15	16.10.14	Complete.
Casualty Reduction Schemes										
38	LEPP141004		Nazeing	B181 Epping Road j/w Common Road	Preliminary design and investigation into junction improvements	£3,000	28.05.14	14.5.14	01.02.15	
39	LEPP141005	TBC	Nazeing	Sedge Green j/w Dobbs Weir Road	Preliminary design and investigation into preventing parked vehicles obstructing sight lines.	£1,000	28.05.14	14.5.14	30.03.15	
40	LEPP141006		Hastingwood	B1393 London Road j/w access to MacDonald's Restaurant	Preliminary design and investigation into junction improvements including signage and lining.	£4,000	26.06.14	09.07.14	30.03.15	5 sites identified (see appendix 1). Panel previously recommended a total of £21,000 for CR sites, of which this scheme is one such identified.

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
Total recommendations for NW & N Division						£114,850				
ONGAR & RURAL DIVISION										
Minor Schemes										
41	LEPP142020		Ongar	Tawney Lane/Old London Road	Improved signage at negative camber on bend	£5,000	28.05.14	14.5.14	02.06.15	See new anticipated completion date
42	LEPP142006		Ongar	Mill Lane, High Ongar	Relocate the weight sign to Hallsford Bridge Road, and amend Traffic Regulation Order.	£2,000	26.06.14	09.07.14	13.07.15	Now programmed.
43	LEPP142045		Ongar	117 High Street (Jasmines House)	To install four cast iron bollards (to match others in the same road) in order to prevent vehicles parking and causing obstruction.	£2,500	26.06.14	09.07.14	15.03.15	Now programmed.
44	LEPP143022		Norton Heath	Rookery Road nr j/w A414 Chelmsford Road	Installation of bollards on verge to prevent vehicles (mainly HGVs) from parking and causing damage.	£2,000	26.06.14	09.07.14	15.12.14	Complete
45	LEPP142046		Matching Green	Little Laver Road j/w Watery Lane	Improvements by the installation of gullies, kerbing, signs and lines	£10,700	26.06.14	09.07.14	15.02.15	Now programmed.
Public Rights of Way (PRoW) Schemes										
46	LEPP148001		Ongar	Loves Lane, Chipping Ongar	Surface improvements to PRoW FP03	£8,000	28.05.14	14.5.14	TBC	With supply chain partners for costing
47	LEPP148003		Moreton	PRoW Byway 1 - North Lane, Moreton	Surface/drainage improvements over 1000m	£50,000	26.06.14	09.07.14	TBC	Internal costing query
Bus Stop Improvements										
48	LEPP145005		Ongar	High Street nr station, Chipping Ongar	2 new metal shelters at stops IM428 and 21013003	£11,000	28.05.14	14.5.14	27.11.14	Complete

Report 3 ECC/Epping Forest District LHP - Scheme Recommendations 2014-15

Ref	Scheme code	Design code	Town	Location	Description	Budget	Recommend date	CM approved date	Expected complete	Status
Total recommendations for O&R Division						£91,200				
WALTHAM ABBEY DIVISION										
Minor Schemes										
49	LEPP142021			Crooked Mile j/w Saxon Way /Monkswood Avenue	Improved cul-de-sac signage at 2 junctions	£5,000	28.05.14	14.5.14	01.06.15	Complete
50	LEPP142022			Margherita Road j/w Honey Lane	Improved cul-de-sac signage at 1 junction	£2,500	28.05.14	14.5.14	01/12/14	Complete
51	LEPP002013			Crooked Mile near Saxon Way	Signal controlled crossing - phased approach to funding, final top up	£125,000	28.05.14	14.5.14	TBC	New; Stats information revealed abundant amount present. Further investigations.
52	LEPP142004			Outside 28-30 Crooked Mile	Installation of 'keep clear' road markings to prevent access road to garages which is frequently obstructed.	£750	26.06.14	09.07.14	TBC	Complete
53	LEPP142003			Crooked Mile j/w Sun Street	Installation of 'keep clear' road markings to prevent obstruction to Monkswood Avenue caused by tailback at lights.	£750	26.06.14	09.07.14	TBC	Complete
Casualty Reduction Schemes										
54	LEPP142029			A121/B194 Highbridge Street/Beaulieu Drive	Junction and signal improvements	£39,600	28.05.14	14.5.14	17.08.15	See new anticipated completion date. This is a guidance and it is anticipated this date will reduce significantly.
55	LEPP141006			A121 Woodridden Hill approach to Wakes Arms Roundabout	Preliminary design and investigation into junction improvements including signage and lining.	£4,000	26.06.14	09.07.14	30.03.15	5 sites identified (see appendix 1). Panel previously recommended a total of £21,000 for CR sites, of which this scheme is one such identified.
Total recommendations for WA Division						£177,600				

Recommendations for all divisions	£745,550
-----------------------------------	-----------------