

Report to Local Highway Panel Programme 2009/10

Epping Forest District

22 September 2009

**West Essex Area Office
Environment, Sustainability and Highways**

1. Purpose of report

- To provide Members with a report on Highway issues within Epping Forest District.
 - To provide sufficient information on schemes so that decisions on local priorities can be made.
 - Members are invited to offer suggestions and requests for future works.
-

2. Background

This is the second meeting of the Local Highway Panel, Epping Forest District. We are currently mid-way through the financial year and as such we have completed a large majority of the schemes. The Capital budget is at this stage fully committed. Some schemes completed so far have seen some initial savings. Savings identified later in the year on any projects scheduled, will be reported to the Panel.

3. Programme of Works 2009/2010

3.1. Maintenance

The current programme of Highway Maintenance Initiative schemes are shown in **Appendix A**.

3.2. Improvements

The current programme of Highway Improvements schemes are shown in **Appendix A**.

3.2.1 Traffic Management Improvements

Nazeing - This scheme has a current budget of £85,000 and is likely to incorporate a number of applications to resolve an ongoing issue with regards to HGV traffic. Currently speed assessments are being carried out with a view to change the existing derestricted and reviews are currently being carried out on the signage and permit scheme.

Consideration may be given to amending the existing weight restriction and associated permit scheme. Consultation on the proposals will be carried out shortly. The signs and speed limit restriction are anticipated to be implemented within 2009/10 budget.

3.2.2 Uncontrolled Crossing Improvements

This allocation is for small budget improvement works to uncontrolled crossing points in the District. It includes for example, the provision of dropped (pram) kerbs at well known informal crossing points or provision of tactile paving facilities at uncontrolled crossing points to assist the blind and partially sighted.

Works to Highwood Lane, Oakwood Hill Estate were completed in May and works to the following four junctions are planned to be carried out shortly at Buckhurst Way, Buckhurst Hill: Walnut Way, Holly Close, Willow Close and Birch Close.

3.2.3 Safer Roads Programme

Collision Site Remedial Works

Currently all schemes have had designs completed, safety audits are commencing and agreement of estimates are being sought.

Area Identified Safety Schemes

Pudding Lane, Chigwell - Informal consultation documents have been issued this week to all concerned stakeholders. If agreement is gained, the formal consultation process is envisaged to commence early to mid October. This includes factoring in the legal process of drafting and approving the order for publication in the press. The statutory 21 day consultation process will take us into November.

With regards to the build-outs, the speed limit must be installed first and is dependant on the consultation period and any objections received. Taking account of the above timing, the signing works are provisionally scheduled to commence late November, with the build-out works to follow, hopefully before Christmas.

3.2.4 Public Rights of Way Improvements

The current programme of Public Rights of Way schemes are shown in **Appendix A**.

Byway 21, Fyfield – We are experiencing some technical difficulty with regards to a retaining wall over a culvert at this location. We are liaising with our partners to further this scheme.

3.2.5 Passenger Transport Improvements

Quality Bus Partnership Improvements

Design work has commenced and is due to be issued to the contractor at the end of September 2009 for estimating.

Bus Passenger Shelter

We are currently working with Passenger Transport to further these projects.

Safer Journeys

We are liaising with the local schools to develop these schemes.

4. Community Initiative Fund

Essex County Council wishes to provide support for communities throughout Essex to deliver highways improvements that matter to local residents. A total of £1million is available across the County for community enhancing schemes.

Nine projects were approved in 2008/09 and are currently being carried out. These are detailed within **Appendix A**. These schemes are advancing well. We liaise continually with the applicants at each stage of the process.

Applications can be made by any constituted body, such as Town or Parish Councils, Residents Associations or Community Organisations. Panel Members may wish to advise any appropriate body that wishes to take advantage of this opportunity.

The projects should take account of ECC and Essex Partnership priorities, which include tackling crime and anti-social behaviour, improving local environment features, access to services and supporting communities. Eligible projects could include: new footways, cycling and horse riding facilities, bus stop hard standings, and junction and pedestrian crossing improvements. The maximum amount per individual bid is £50,000.

Application forms and guidance notes can be obtained from the website:

www.communityinitiativesfund.co.uk. Once submitted to the Area Highway Manger by **6th November 09**, the application will go through an assessment process and a judging panel, consisting of representatives from Town and Parish Councils, and community and voluntary organisations, will allocate funding to successful bids during April and March 2010.

Successful applications will be delivered by the Area Highway Manager in line with priorities and agreed programme within the 2010/2011 budget.

5. Localism Revenue Budget

The Localism revenue schemes address a number of highway problems and incorporate a wide variety of measures including parking and speed restrictions, improvements or introduction of pedestrian crossing facilities and other traffic management improvements.

Current projects are detailed in **Appendix A**. Speed assessments, safety audits and consultations are being carried out.

6. Area Parking Review

Buckhurst Hill - Consultation documents have been sent out to the residents of Buckhurst Hill and information evenings have been organised for 7th, 9th, 15th and 17th September 09.

Epping – Analysis of the response is been carried out prior to recommendations being presented to EFDC.

Loughton Broadway – Consultation documents have almost been completed, for a final draft to be submitted to Epping Forest District Council in October 2009.

7. Developer Funded Schemes

Ongar, train station, Section 278 works - It is anticipated that the works for the construction of this bellmouth shall start imminently.

Ongar, Former ECC Highways Depot – Works are being undertaken to obtain highway rights on the land required to implement a crossing. Should this fail, alternatives will need to be sought.

8. Highway Maintenance Revenue Budget

Details of works completed by the Reactive Accelerated Maintenance Initiative (RAMI) gang are detailed in **Appendix B**.

8.1. Highway Rangers

Works recently completed by the Rangers and proposed for the current month are detailed in **Appendix C**.

Suggestions for future works are welcomed by Members.

9. Epping Forest Transport Strategy

Essex County Council is working in partnership with the City of London Corporation and the surrounding London Boroughs of Epping Forest, in developing and achieving the Epping Forest Transport Strategy. The aim of this Strategy is to investigate and identify options in order to improve safety and accessibility for Epping Forest users, to reduce adverse environmental impacts on the Forest area, and to assist with the re-establishment of commoners' cattle grazing.

A number of schemes have been identified for implementation by the Highways Department. We aim to execute some of these within the 2009/10 budget programming. Reports shall be presented to the Panel when the details are confirmed.

10. Conclusion

Members are invited to discuss the report and put forward any comments pertaining to current works and programming.

11. *Appendix A – Approved Works Programme Monitor*

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
MAINTENANCE						

1. Highways Maintenance Initiative

Unclassified Carriageways			£863,376			
Bobbingworth	Stony Lane	All	£21,200	Sep-09	Sep-09	
Buckhurst Hill	Stag Lane	All	£19,080	Sep-09	Sep-09	
Buckhurst Hill	Walnut Way	All	£47,700	Sep-09	Sep-09	✓
Chigwell	Limes Avenue	Various locations	£13,780	Nov-09	Nov-09	
Chigwell	Mount Pleasant Road	All	£47,700	May-09	May-09	✓
Chigwell	Roding Lane		£10,600	Sep-09	Sep-09	
Chigwell	Stradbroke Drive	Various - complete with patching	£15,900	Aug-09	Aug-09	✓
Epping	Bell Common	All	£63,600	Sep-09	Sep-09	✓
Epping	Brickfield Road/Parklands, Coopersale	All	£47,700	May-09	May-09	✓
Loughton	Avondale Drive/Southern Drive Estate		£236,916	Jun-09	Jul-09	✓
Loughton	Colebrook Lane	Burney Drive to Willingale Road	£84,800	Sep-09	Sep-09	
Loughton	Debden Road	All	£58,300	Jul-09	Jul-09	✓
Loughton	Eleven Acre Rise	All	£30,210	Nov-09	Nov-09	
Loughton	Etheridge Road	Willingale Road to Westall Road	£31,800	May-09	May-09	✓
Loughton	Lower Road		£13,250	Sep-09	Sep-09	
Loughton	Pump Hill	All	£19,080	Oct-09	Oct-09	
Loughton	The Broadway	Chigwell Lane to Torrington Drive	£20,140			
Loughton	Woodland Road	All	£42,400	Oct-09	Oct-09	
Loughton	York Hill	Queens Road to Pump Hill	£47,700	Oct-09	Oct-09	
Roydon	Low Hill Road		£10,600	Sep-09	Sep-09	
Theydon Bois	Morgan Crescent	Junction with Woodland Way	£14,310	Jun-09	Jun-09	✓
Theydon Bois	Station Approach	Forest Drive to LUL station	£18,020	Sep-09	Sep-09	

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
2. County Roads Renewals						
Principal Carriageways			£399,557			
Loughton	A1168 Chigwell Lane	Langston Road to M11 overbridge	£21,200	Sep-09	Sep-09	
North Weald Bassett	A414 Vicarage Lane	Rayley Lane to The Talbot PH	£51,940	Aug-09	Aug-09	✓
Ongar	A113 Romford Road	Marden Ash House to Bridge Farm	£103,880	Nov-09	Nov-09	
Ongar	A414 Chelmsford Road	Four Wantz Roundabout to The Street	£41,340	Jul-09	Sep-09	✓
Ongar	A414 Epping Road	Bovinger to Water End Farm -- various locations	£68,900	Apr-09	Apr-09	✓
Waltham Abbey	A121 Woodredden Hill	Old Orleans to west of Woodredden Farm Lane Road	£91,160	Sep-09	Sep-09	
B&C Carriageways			£1,003,118			
Buckhurst Hill	B170 Roding Lane	Loughton Way to River Roding	£42,400	Nov-09	Nov-09	
Epping	B181 Lindsey Street	Lyncey Grange to Beulah Road	£15,900	Nov-09	Nov-09	
Epping	B181 Maltings Lane	All	£10,600	Nov-09	Nov-09	
Epping Upland	B181 Epping Road	Junction with Upland Road	£36,570	Oct-09	Oct-09	
High Ongar	King Street		£12,720	Sep-09	Sep-09	
Loughton	Earls Path	Junction with Smarts Lane	£29,150	Oct-09	Oct-09	
Loughton	Oakwood Hill	Roding Road to Monksgrove	£104,880	Jun-09	Jun-09	✓
Loughton	Station Road	All	£58,048	Oct-09	Oct-09	
Nazeing	Waltham Road	Selways to Middle Street	£37,100			
North Weald Bassett	B1393 London Road	South of A414	£16,555	Sep-09	Sep-09	✓
Ongar	Greensted Road	East of Sunnymede, Greensted Green	£21,200	Sep-09	Sep-09	
Ongar	Moreton Road	Cripsey Avenue to Fyfield Road	£54,590	Oct-09	Oct-09	
Ongar	Stondon Road	A128 to River Roding	£34,980	Sep-09	Sep-09	
Roydon	B181 Epping Road	Parsloe Road to Water Lane	£127,200	Oct-09	Oct-09	
Stapleford Abbots	Bournebridge Lane	Hook Lane to Bourne Bridge	£44,520	Sep-09	Sep-09	
Stapleford Abbots	Tysea Hill	Junction with Murthering Lane	£21,200	Sep-09	Sep-09	
Stapleford Tawney	Shonks Mill Road	All	£18,020	Sep-09	Sep-09	
Theydon Bois	B172 Coppice Row	Birch Hall to Sidney Road	£44,520	Nov-09	Nov-09	
Theydon Bois	Banks Lane	Gaynes Park to Mount End	£43,990	Jun-09	Jun-09	✓
Theydon Garnon	Hobbs Cross Road	Coopersale Lane to Epping Lane	£49,820	Sep-09	Sep-09	
Thornwood	B1393 High Road	Junction with Woodside, south for 450m	£49,835	Feb-10	Feb-10	
Waltham Abbey	Bury Road	Horbeam Lane to Gilwell Park	£65,720	Feb-10	Feb-10	
Waltham Abbey	Bury Road	Gilwell Park to Dawes Hill	£38,160	Sep-09	Sep-09	
Waltham Abbey	Farm Hill Road	Junction with Honey Lane	£25,440	Sep-09	Oct-09	

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
Unclassified Carriageways			£285,679			
Bobbingworth	Hobbans Farm Road	All	£21,600	Sep-09	Sep-09	
Loughton	Alderton Hill	Brook Road to Alderton Hall Lane	£100,700			
Loughton	Ashfields	All	£9,149	Sep-09	Sep-09	✓
Loughton	Sandford Avenue	All	£53,000	Jun-09	Jun-09	✓
Nazeing	Hoe Lane		£21,200	Aug-09	Aug-09	
Waltham Abbey	Southend Lane	All	£28,620	Sep-09	Sep-09	
Waltham Abbey	A121 Link Road		£500,000	Sep-09	Oct-09	

4. Footways Maintenance Programme

Heavily used Footways			£32,401			
Loughton	Langston Road	Debden Station to Lenthall Road remote footway	£19,256	Sep-09	Sep-09	
Waltham Abbey	Brooker Road	Junction with Cartersfield Road	£5,195			
Waltham Abbey	Hillhouse	By school	£7,950			

Loughton	High Road	08/09 Carry Forward	£15,181			
----------	-----------	---------------------	---------	--	--	--

Lightly used Footways			£298,263			
Buckhurst Hill	Roebuck Lane	Various	£15,900	Aug-09	Sep-09	
Buckhurst Hill	Westbury Lane	Various	£26,500	Aug-09	Sep-09	
Loughton	Buckhurst Way	Side roads	£11,938	Aug-09	Sep-09	
Loughton	Grosvenor Drive	All	£26,500	Aug-09	Sep-09	
Loughton	Hainault Grove	All	£9,134	Jul-09	Aug-09	✓
Loughton	Hilltop Close	All	£15,900	Sep-09	Sep-09	
Loughton	Newmans Lane	All	£37,100	Jul-09	Aug-09	✓
Loughton	The Crescent	All	£34,980	Jul-09	Aug-09	✓
Loughton	Westall Road	All	£26,500	Aug-09	Sep-09	
Roydon	Harlow Road	Various	£13,250	Aug-09	Sep-09	
Theydon Bois	Elizabeth Drive	All	£40,280	Aug-09	Sep-09	✓
Theydon Bois	Forest Drive	Elizabeth Drive to no.71	£40,280	Aug-09	Sep-09	

5. Street Lighting

£125,888

	Replacement of Street Lighting Columns		£125,888	Apr-09	Mar-10	
--	--	--	----------	--------	--------	--

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
<u>IMPROVEMENTS</u>						

10. Traffic Management Improvements

VMS Signage			£85,000			
Nazeing		HGV signing, weight restriction and traffic management	£85,000	Nov-09	Jan-10	
Uncontrolled Crossing West Area			£12,500			
Loughton	Oakwood Hill Estate, Highwood Lane		£2,500	Oct-09	Oct-09	✓
Loughton	Colebrook Lane		£2,500			

19. Safer Roads Programme

Collision Site Remedial Works			£100,000			
Bobbingworth	A414	Junction with Blake Hall Road	£21,000	Oct-09	Apr-10	
Epping	B181 Lindsey Street;	Surfacing works only	£23,000	Oct-09	Apr-10	
Waltham Abbey	Sewardstone Road	Junction with Quaker Lane	£58,000	Oct-09	Apr-10	
	Church Hill	Junction with Rectory Lane	£42,000	Oct-09	Apr-10	
	High Road	Junction with Bury Lane	£2,500	Oct-09	Apr-10	
	London Road	Outside the Woodman Public House	£1,600	Oct-09	Apr-10	

Collision Site Remedial Works 08/09 Carry

Waltham Abbey	Crooked Mile Roundabout		£34,473			✓
	Manor Road		£15,199			✓
Loughton	High Road		£1,221			✓
	Epping Road		£750			✓
Chigwell	Gravel Lane		£15,467			✓

Route Safety Improvements West Area

Route Safety Improvements West Area			£166,810			
Waltham Abbey	B194 Crooked Mile	Phase 2	£100,000	Oct-09	Jan-10	
	B1393	M25 to Wake arms Roundabout	£35,000	Jan-10	Feb-10	
	Piercing Hill	08/09 carry forward; supplementary plate and VAS	£31,810			

Area Identified Safety Schemes. West Area

Area Identified Safety Schemes. West Area			£75,000			
Chigwell	Pudding Lane	30mph speed limit.	£35,000	Oct-09	Feb-10	
Stapleford Abbots	B175		£15,000			

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
Sites of Concern Identified through Parishes.			£12,500			
Loughton	Debden Lane	Signs and lines	£7,000	Nov-09	Apr-10	
21. Public Rights of Way Improvements						
Public Rights of Way Improvements			£40,000			
Fyfield	Byway 21		£30,000	Nov-09	Nov-09	
	Moreton 1, Beauchamp & Berners Roding 31		£10,000	Dec-09	Dec-09	
23. Passenger Transport Improvements						
Quality Bus Partnership Improvements			£71,226			
	Routes 541,542,543			Nov-09	Feb-10	
Bus passenger shelters			£27,000			
Chigwell	Route 541 Chigwell Lane			Nov-09	Jan-10	
Loughton	Route 541 Rectory Lane			Nov-09	Jan-10	
Loughton	Route 541 The Broadway			Nov-09	Jan-10	
Loughton	Route 542 Oakwood Hill			Nov-09	Jan-10	
Sheering	Bus Shelters Harlow Road	08/09 Carry Over	£1,677	Sep-09	Sep-09	
Debden	Debden Bus Station		£20,000	Sep-09	Sep-09	
Safer Journeys Highways Works			£39,587			
Debden	Debden Park High School	Corner protection and extended barrier	£15,375			
Debden	St John Fisher		£8,600			
Epping Upland	Epping Upland Primary	Corner protection and investigate footway; design only; works to commence 2010/11	£6,962			
Upshire			£3,300			✓
Waltham Abbey	King Harold	Broomstick Hall Road, Waltham Abbey	£5,350			

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
<u>COMMUNITY INITIATIVE FUNDING</u>						

CIF Walking & Cycling

£39,587			£46,900			
Buckhurst Hill	Station Way	Dropped kerbs to pavements outside shops	£16,800	Sep-09	Sep-09	
Loughton	0	Signage for walkers and cyclists.	£5,000	Oct-09	Oct-09	
Theydon Bois	0	To create a safe route for disabled pedestrians and mobility chair users by increasing tactile paving and dropped kerbs in the village	£22,100	Oct-09	Oct-09	
Waltham Abbey	0	Replacement of existing and installation of new fingerposts and information signs in town centre.	£3,000	Oct-09	Oct-09	

CIF Traffic Management

			£46,000			
Matching	Matching Tye	2 VAS Signs	£10,000	Oct-09	Oct-09	
Stanford Rivers	0	2 speed indicator devices 4 village gateway signs	£10,000	Oct-09	Oct-09	
Stapleford Abbots	Stapleford Road at Pinchback Bridge	Village Gateway	£3,500	Oct-09	Oct-09	
Theydon Bois	Theydon Park Road	Off-street parking to numbers 15-23	£17,500	Oct-09	Oct-09	
Waltham Abbey	Highbridge Street Crooked Mile Honey Lane Sewardstone Road	Replacement of existing 4 town gateway signs.	£5,000	Oct-09	Oct-09	

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Complete Date	Complete
<u>LOCALISM BUDGET</u>						

Localism Budget			£152,164			
0	Debden Day Traffic Regulation Order COST	TRO COST £1000	£1,000			✓
Abridge	London Road	Reviewing Speed Limit	£0			
District Wide	Adhoc Signs and Lines		£10,000			
District Wide	Amendment 14 Signs and Lines	Waiting Restrictions - Epping Forest District Wide	£50,000	Aug-09	Sep-09	
District Wide	Ammendment No.3 Disabled Parking Bays	Implementation of disabled parking bays, district wide (batch 1000)	£7,500			✓
Lambourne	Hoe Lane	Gateway and additional measures to slow vehicle entrance speed	£12,500	Sep-09	Mar-10	
Matching	Hastingwood Road, Mill Street Harlow	Common Speed Limit	£20,000	Jan-10	Mar-10	
Nazeing	Waltham Road	by St Lawrence Farm - review of speed liimit	£0			
North Weald	Thornwood Road	Reviewing Speed Limit	£0			
Thornwood	Woodside	Reviewing Speed Limit	£0			

12. *Appendix B – RAMI Works Complete*

JULY

ABBESS
ABBESS
CHIGWELL
CHIGWELL
EPPING
EPPING
EPPING
EPPING
FYFIELD
FYFIELD
LOUGHTON
MAGDALEN LAVER
MATCHING
MATCHING
MATCHING
MATCHING
MATCHING
MORETON
MORETON
MORETON
MORETON
NORTH WEALD
NORTH WEALD
NORTH WEALD
NORTH WEALD
NORTH WEALD
NORTH WEALD
WALTHAM ABBEY

AUGUST

BUCKHURST HILL
BUCKHURST HILL
BUCKHURST HILL
BUCKHURST HILL
CHIGWELL
CHIGWELL
CHIGWELL
CHIGWELL
CHIGWELL
CHIGWELL
EPPING
EPPING
EPPING
EPPING
FYFIELD
LOUGHTON
LOUGHTON
MATCHING
ONGAR
ONGAR
ONGAR
ROYDON
SHEERING
STANFORD RIVERS
STANFORD RIVERS
STANFORD RIVERS
STANFORD RIVERS
STAPLEFORD ABBOTTS
STAPLEFORD TAWNEY
THEYDON GARNON
THEYDON GARNON
THEYDON MOUNT
WILLINGALE

417

BERWICK LANE
SCHOOL LANE
HAINAULT ROAD
HIGH ROAD
BELL COMMON
HEMNELL STREET
HIGH STREET
LODGE ROAD
FYFIELD ROAD
NORWOOD END
STEEDS WAY
TILEGATE ROAD
DOWNHALL LANE
DOWNHALL ROAD
HARLOW ROAD
KINGSTON FAM ROAD
POTASH ROAD
ASHLYNS LANE
CHURCH ROAD
MORETON BRIDGE ROAD
MORETON ROAD
BASSETT GARDENS
FOSTER STREET
HARLOW COMMON
HASTINGWOOD ROAD
MILL STREET
SCHOOL GREEN LANE
CLAYPIT HILL

304

HOLLY CLOSE
MAPLE CLOSE
ROEBUCK LANE
WESTBURY LANE
FENCEPIECE ROAD
LAMBOURNE CRESCENT
LIMES AVENUE
MANOR ROAD
RETREAT WAY
STRADBROOK PARK
BEACONFIELD ROAD
GARNON MEAD
LINDSEY GRANGE
LINDSEY STREET
WILLINGALE ROAD
CLAYS LANE
THE BROADWAY
NEW WAY LANE
FYFIELD ROAD
GREENSTED ROAD
STONDON ROAD
HAMLET HILL
CROWN CLOSE
BERWICK LANE
CHURCH ROAD
MUTTON ROW
TOOT HILL
TYSEA HILL
SHONKS MILL LANE
COOPERSALE LANE
HOBBS CROSS ROAD
MOUNT ROAD
PIGSTYLE GREEN ROAD

SEPTEMBER

BUCKHURST HILL
BUCKHURST HILL
CHIGWELL
LOUGHTON
LOUGHTON
LOUGHTON
LOUGHTON
LOUGHTON
LOUGHTON
LOUGHTON
MATCHING
MATCHING
MATCHING
MATCHING
ROYDON
STANFORD RIVERS
STANFORD RIVERS
STANFORD RIVERS
THEYDON BOIS

253

FIELD CLOSE
HIGH ROAD
SCHOOL ROAD
BEECH LANE
CHURCH ROAD
GOLDLINGS HILL
PYRLES LANE
RECTORY LANE
RODING LANE
ANCHOR LANE
CHURCH LANE
MATCHING ROAD
POT ASH ROAD
WORKERS ROAD
REEVES LANE
CHURCH ROAD
MUTTON ROW
TRACEYS FARM
COPPICE ROW

13. *Appendix C – Highway Rangers Gang Works Complete and Proposed*

Highway Rangers Gang Works Completed 2009/10

Parish	Road Name	Summary of work carried out	Date
Epping	St Johns Road	Paint guard railing and associated street furniture	Jul-09
Fyfield	Ongar Road	Cut down post	Jul-09
Fyfield	Ongar Road	Trim round signs	Jul-09
Fyfield	Ongar Road	Trim round signs	Jul-09
Hastingwood	London Road	Dispose of posts	Jul-09
High Ongar	A414 High Ongar	Trim round signs	Jul-09
High Ongar	Mill Lane	Clear sightlines to 30mph signs	Jul-09
High Roding	High Street	Cut down post	Jul-09
Nazeing	Hoe Lane	Collect signs and cones	Jul-09
Nazeing	Hoe Lane	Collect signs and cones	Jul-09
Sheering	Sawbridgeworth Road	Cut back hedge	Jul-09
Sheering	Sunnyside	Cut back hedge	Jul-09
Waltham Abbey	Rochford Avenue	Collect barrier	Jul-09
Bovinger Mill	Moreton Road	Trim round and wash sign	Aug-09
Broadly Common	Epping Road	Pick up bollard and dispose	Aug-09
Buckhurst Hill	Epping New Road	Remove tips signs on lamp columns	Aug-09
Buckhurst Hill	Langfords	Take out and dispose of old posts	Aug-09
Epping	Palmers Hill	Collect barrier	Aug-09
Epping	Thornwood Road	Cut back tree overhanging path	Aug-09
Lambourne	Hoe Lane	Overgrown vegetation	Aug-09
Loughton	Albion Hill	Take out and dispose of old posts	Aug-09
Loughton	Longcroft Rise (Oakwood Hill Estate)	Graffiti and channel cleaning	Aug-09
Loughton	Traps Hill	Side back footpath	Aug-09
Matching Tye	Matching Road	Trim round and wash sign	Aug-09
Moreton	Pedlars End	Trim verge back 2m	Aug-09
Nazeing	Common Road	Trim vegetation and clear away	Aug-09
Nazeing	Common Road	Trim round signs	Aug-09
Nazeing	Common Road	Wash all signs	Aug-09
Nazeing	Nazeing Road	Pick up bollard and dispose	Aug-09
North Weald	High Road	Cut out brush and tidy verge	Aug-09
North Weald	Station Road	Overgrown vegetation	Aug-09
Ongar	A414 Chelmsford Road	Vegetation overhanging footpath	Aug-09
Ongar	Auckingford Gardens	Strimming and cut off end of railing	Aug-09

Highway Rangers Gang Works Completed 2009/10

Ongar	Aukingford Gardens	Side back footpath	Aug-09
Ongar	Onslow Gardens	Take out 5no old posts	Aug-09
Ongar	Romford Road	Vegetation overhanging footpath	Aug-09
Roydon	Epping Road	Clear sightlines to signs	Aug-09
Roydon	Harlow Road	Take out and dispose of old posts	Aug-09
Roydon	Kinsmead Hill/Epping Road	Make repairs to chain link fence	Aug-09
Theydon Bois	Forest Drive	Take out and dispose of old posts	Aug-09

Highway Rangers Gang Works Proposed 2009/10

Parish	Road Name	Summary of work carried out	Date
Bobbingworth	Stoney Lane	Remove old post	Sep-09
Buckhurst Hill	High Road	Cut back veg & wash 30mph signs	Sep-09
Chigwell	Manor Road	Clean all signs	Sep-09
Chipping Ongar	Long fields	Pick up old kerbs	Sep-09
Epping	Bakers Lane	Collect Barrier	Sep-09
Epping	High Street	Various, loose bollard and works to feeder pillars	Sep-09
Loughton	Forest Side	Clean all signs	Sep-09
Loughton	Newmans Lane	Collect Signs	Sep-09
Loughton	Nursery Road	Clean all signs	Sep-09
Nazeing	Sedge Green	Remove old post	Sep-09
Nazeing, Waltham A	Hoe Lane	Collect Barrier	Sep-09
Ongar	A414 Stoney Lane	Strimming & Siding	Sep-09
Ongar	Ongar Rd	Siding out & Clearing	Sep-09
Waltham Abbey	Avey Lane	Clean all signs	Sep-09
Waltham Abbey	Beechfield Walk/Lodge Lane	Remove barrier	Sep-09
Waltham Abbey	Claypit Hill	Clean all signs	Sep-09
Waltham Abbey	Crooked Mile	Cut down and remove guard rail	Sep-09
Waltham Abbey	Honey Lane	Re-install Bollard	Sep-09
Waltham Abbey	Mott Street	Clean all signs	Sep-09
Waltham Abbey	Pynest Green Lane	Clean all signs	Sep-09