

| Parish | Location | Scheme/Extent of works | Budget | Indicative Start Date | Indicative Completion Date | Complete |
|---------------------------|----------|------------------------|--------|-----------------------|----------------------------|----------|
| <u>MAINTENANCE</u> | | | | | | |

1. Highways Maintenance Initiative

| Unclassified Carriageways | | | £863,376 | | | |
|---------------------------|--|-----------------------------------|----------|------------|--------|---|
| Bobbingworth | Stony Lane | All | £21,200 | Sep-09 | Sep-09 | ✓ |
| Buckhurst Hill | Stag Lane | All | £19,080 | Oct-09 | Oct-09 | ✓ |
| Buckhurst Hill | Walnut Way | All | £47,700 | Sep-09 | Sep-09 | ✓ |
| Chigwell | Limes Avenue | Various locations | £13,780 | See report | | |
| Chigwell | Mount Pleasant Road | All | £47,700 | May-09 | May-09 | ✓ |
| Chigwell | Roding Lane | | £10,600 | Sep-09 | Sep-09 | ✓ |
| Chigwell | Stradbroke Drive | Various - complete with patching | £15,900 | Aug-09 | Aug-09 | ✓ |
| Epping | Bell Common | All | £63,600 | Sep-09 | Sep-09 | ✓ |
| Epping | Brickfield Road/Parklands, Coopersale | All | £47,700 | May-09 | May-09 | ✓ |
| Loughton | Avondale Drive/Southern Drive Estate | | £236,916 | Jun-09 | Jul-09 | ✓ |
| Loughton | Colebrook Lane | Burney Drive to Willingale Road | £84,800 | Oct-09 | Oct-09 | ✓ |
| Loughton | Debden Road | All | £58,300 | Jul-09 | Jul-09 | ✓ |
| Loughton | Eleven Acre Rise | All | £30,210 | Nov-09 | Nov-09 | ✓ |
| Loughton | Etheridge Road | Willingale Road to Westall Road | £31,800 | May-09 | May-09 | ✓ |
| Loughton | Lower Road | | £13,250 | Sep-09 | Sep-09 | ✓ |
| Loughton | Pump Hill | All | £19,080 | Oct-09 | Oct-09 | ✓ |
| Loughton | The Broadway | Chigwell Lane to Torrington Drive | £20,140 | Nov-09 | Nov-09 | ✓ |
| Loughton | Woodland Road | All | £42,400 | Oct-09 | Oct-09 | ✓ |
| Loughton | York Hill | Queens Road to Pump Hill | £47,700 | Oct-09 | Oct-09 | ✓ |
| Roydon | Low Hill Road | | £10,600 | Sep-09 | Sep-09 | ✓ |
| Theydon Bois | Morgan Crescent | Junction with Woodland Way | £14,310 | Jun-09 | Jun-09 | ✓ |
| Theydon Bois | Station Approach | Forest Drive to LUL station | £18,020 | Sep-09 | Sep-09 | ✓ |

| Parish | Location | Scheme/Extent of works | Budget | Indicative Start Date | Indicative Completion Date | Complete |
|---------------------------------|----------------------|--|-------------------|-----------------------|----------------------------|----------|
| 2. County Roads Renewals | | | | | | |
| Principal Carriageways | | | £486,377 | | | |
| Loughton | A1168 Chigwell Lane | Langston Road to M11 overbridge | £91,160 | Sep-09 | Sep-09 | ✓ |
| North Weald Bassett | A414 Vicarage Lane | Rayley Lane to The Talbot PH | £51,940 | Aug-09 | Aug-09 | ✓ |
| Ongar | A113 Romford Road | Marden Ash House to Bridge Farm | £103,880 | Feb-10 | Feb-10 | ✓ |
| Ongar | A113 Romford Road | Phase 2 | £68,900 | Feb-10 | Feb-10 | ✓ |
| Ongar | A414 Chelmsford Road | Four Wantz Roundabout to The Street | £41,340 | Jul-09 | Sep-09 | ✓ |
| Ongar | A414 Epping Road | Bovinger to Water End Farm -- various locations | £68,900 | Apr-09 | Apr-09 | ✓ |
| Waltham Abbey | A121 Woodreddon Hill | Old Orleans to west of Woodreddon Farm Lane Road | £68,900 | Sep-09 | Sep-09 | ✓ |
| B&C Carriageways | | | £1,317,513 | | | |
| Buckhurst Hill | B170 Roding Lane | Loughton Way to River Roding | £42,400 | Postponed | | |
| Epping | B1393 High Street | Grove Lane to Hemnall Street | £15,900 | Feb-10 | Mar-10 | |
| Epping | B181 Lindsey Street | Lynceley Grange to Beulah Road | £15,900 | Feb-10 | Mar-10 | |
| Epping | B181 Maltings Lane | All | £10,600 | Feb-10 | Mar-10 | |
| Epping | Stewards Green Road | Bwer Hill to M11 Overbridge | £63,599 | Feb-10 | Feb-10 | ✓ |
| Epping Upland | B181 Epping Road | Junction with Upland Road | £50,350 | Feb-10 | Feb-10 | ✓ |
| High Ongar | King Street | | £12,720 | Nov-09 | Nov-09 | ✓ |
| Loughton | Earls Path | Junction with Smarts Lane | £29,150 | See report | | |
| Loughton | Oakwood Hill | Roding Road to Monksgrove | £104,880 | Sep-09 | Sep-09 | ✓ |
| Loughton | Station Road | All | £58,048 | Oct-09 | Oct-09 | ✓ |
| Nazeing | Waltham Road | Selways to Middle Street | £45,580 | Jan-10 | Jan-10 | ✓ |
| North Weald Bassett | B1393 London Road | South of A414 | £16,555 | Jul-09 | Jul-09 | ✓ |
| North Weald Bassett | Hastingwood Road | | £26,500 | See report | | |
| Ongar | Greensted Road | East of Sunnymede, Greensted Green | £21,200 | Dec-09 | Dec-09 | ✓ |
| Ongar | Moreton Road | Cripsey Avenue to Fyfield Road | £54,590 | Jan-10 | Apr-10 | ✓ |
| Ongar | Stondon Road | A128 to River Roding | £34,980 | Dec-09 | Dec-09 | ✓ |
| Roydon | B181 Epping Road | Parsloe Road to Water Lane | £127,200 | Jan-10 | Apr-10 | ✓ |
| Sheering | B183 Harlow Road | Back Lane to lay-by | £43,566 | Feb-10 | Feb-10 | ✓ |
| Stapleford Abbotts | Bournebridge Lane | Hook Lane to Bourne Bridge | £44,520 | | | |
| Stapleford Abbotts | Tysea Hill | Junction with Murthering Lane | £21,200 | Nov-09 | Nov-09 | ✓ |
| Stapleford Tawney | Shonks Mill Road | All | £18,020 | Sep-09 | Sep-09 | ✓ |
| Theydon Bois | B172 Coppice Row | Birch Hall to Sidney Road | £44,520 | Nov-09 | Nov-09 | ✓ |
| Theydon Bois | Banks Lane | Gaynes Park to Mount End | £43,990 | Jun-09 | Jun-09 | ✓ |
| Theydon Garnon | Hobbs Cross Road | Coopersale Lane to Epping Lane | £49,820 | Nov-09 | Nov-09 | ✓ |

| Parish | Location | Scheme/Extent of works | Budget | Indicative Start Date | Indicative Completion Date | Complete |
|----------------------------------|-------------------|--|-----------------|-----------------------|----------------------------|----------|
| Thornwood | B1393 High Road | Junction with Woodside, south for 450m | £49,835 | Sep-09 | Sep-09 | ✓ |
| Waltham Abbey | Bury Road | Horbeam Lane to Gilwell Park | £68,900 | Feb-10 | Mar-10 | |
| Waltham Abbey | Bury Road | Gilwell Park to Dawes Hill | £38,160 | Nov-09 | Dec-09 | ✓ |
| Waltham Abbey | Farm Hill Road | Junction with Honey Lane | £25,440 | Sep-09 | Sep-09 | ✓ |
| Unclassified Carriageways | | | £306,015 | | | |
| Bobbingworth | Hobbans Farm Road | All | £21,600 | Sep-09 | Sep-09 | ✓ |
| Loughton | Alderton Hill | Brook Road to Alderton Hall Lane | £100,700 | Sep-09 | Sep-09 | ✓ |
| Loughton | Ashfields | All | £9,149 | Sep-09 | Sep-09 | ✓ |
| Loughton | Sandford Avenue | All | £53,000 | Jun-09 | Jun-09 | ✓ |
| Nazeing | Hoe Lane | | £21,200 | Aug-09 | Aug-09 | ✓ |
| Waltham Abbey | Southend Lane | All | £28,620 | Oct-09 | Oct-09 | ✓ |
| Waltham Abbey | A121 Link Road | | £71,000 | Oct-09 | Oct-09 | ✓ |

| Parish | Location | Scheme/Extent of works | Budget | Indicative Start Date | Indicative Completion Date | Complete |
|--|------------------------|--|-----------------|----------------------------------|----------------------------|----------|
| 4. Footways Maintenance Programme | | | | | | |
| Heavily used Footways | | | £32,401 | | | |
| Loughton | Langston Road | Debden Station to Lenthall Road remote footway | £19,256 | Sep-09 | Sep-09 | ✓ |
| Waltham Abbey | Brooker Road | Junction with Cartersfield Road | £5,195 | Reconsider for 2010/11 programme | | |
| Waltham Abbey | Hillhouse | By school | £7,950 | Reconsider for 2010/11 programme | | |
| Loughton | High Road | 08/09 Carry Forward | £32,401 | Apr-09 | Apr-09 | ✓ |
| Lightly used Footways | | | £345,963 | | | |
| Buckhurst Hill | Roebuck Lane | Various | £15,900 | Feb-10 | Mar-10 | |
| Buckhurst Hill | Westbury Lane | Various | £26,500 | Dec-09 | Dec-09 | ✓ |
| Loughton | Buckhurst Way | Side roads | £11,938 | Feb-10 | Mar-10 | |
| Loughton | Grosvenor Drive | All | £26,500 | Feb-10 | Mar-10 | |
| Loughton | Hainault Grove | All | £9,134 | Jul-09 | Aug-09 | ✓ |
| Loughton | Hilltop Close | All | £15,900 | Feb-10 | Mar-10 | |
| Loughton | Newmans Lane | All | £37,100 | Jul-09 | Aug-09 | ✓ |
| Loughton | The Crescent | All | £34,980 | Jul-09 | Aug-09 | ✓ |
| Loughton | Westall Road | All | £26,500 | Feb-10 | Mar-10 | |
| Chigwell | Grange Crescent | | £21,200 | Feb-10 | Mar-10 | |
| Waltham Abbey | Roundhills | | £26,500 | Feb-10 | Mar-10 | |
| Roydon | Harlow Road | Various | £13,250 | Feb-10 | Mar-10 | |
| Theydon Bois | Elizabeth Drive | All | £40,280 | Aug-09 | Sep-09 | ✓ |
| Theydon Bois | Forest Drive | Elizabeth Drive to no.71 | £40,280 | Aug-09 | Sep-09 | ✓ |