

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Completion Date	Complete
<u>IMPROVEMENTS</u>						

10. Traffic Management Improvements

VMS Signage			£85,000			
Nazeing		HGV signing, weight restriction and traffic management	£85,000	Feb-10	Mar-10	✓
Uncontrolled Crossing West Area			£12,500			
Buckhurst Hill	Buckhurst Way	At two locations: J/w Walnut Way both sides of f/w; J/w Oak Rise both sides of f/w	£2,000	Jan-10	Jan-10	✓
Buckhurst Hill	Buckhurst Way	(Walnut Way, Holly Close, Willow Close, Birch Close)	£2,500	Nov-09	Nov-09	✓
Buckhurst Hill	Albert Road	At four locations: J/w Lower Queens Road both sides of f/w ; J/w Cedar Close both sides of f/w	£2,000	Jan-10	Jan-10	✓
Loughton	Colebrook Lane	At four locations: S/O 205 and OPP 205 Colebrook lane (Near to the School gates); J/W Appleton Road on both the sides of f/w	£2,000	Jan-10	Jan-10	✓
Loughton	Oakwood Hill Estate, Highwood Lane		£2,500	Jul-09	Jul-09	✓

19. Safer Roads Programme

Collision Site Remedial Works			£215,210			
Bobbingworth	A414	Junction with Blake Hall Road	£21,000	Jan-10	Apr-10	✓
Epping	B181 Lindsey Street;	Surfacing works only	£23,000	Jan-10	Apr-10	✓
Waltham Abbey	Sewardstone Road	Junction with Quaker Lane	£58,000	Jan-10	Apr-10	✓
Loughton	Church Hill	Junction with Rectory Lane	£42,000	Mar-10	Mar-10	✓
Loughton	High Road	Junction with Bury Lane	£2,500	Mar-10	Mar-10	✓
Stanford Rivers	London Road	Outside the Woodman Public House	£1,600	Jan-10	Apr-10	✓

Collision Site Remedial Works 08/09 Carry Forward

Waltham Abbey	Crooked Mile Roundabout		£34,473	Apr-09	Apr-09	✓
	Manor Road		£15,199	Apr-09	Apr-09	✓
Loughton	High Road		£1,221	Apr-09	Apr-09	✓
	Epping Road		£750	Apr-09	Apr-09	✓
Chigwell	Gravel Lane		£15,467	Apr-09	Apr-09	✓

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Completion Date	Complete
Route Safety Improvements West Area			£110,000			
Waltham Abbey	B194 Crooked Mile	Phase 2	£100,000	Jan-10	Apr-10	✓
	B1393	M25 to Wake arms Roundabout	£35,000	To be reconsidered for inclusion in 2010/11 programme		
	Piercing Hill	08/09 carry forward; supplementary plate and VAS	£31,810	Jan-10	Mar-10	✓
Area Identified Safety Schemes. West Area			£75,000			
Chigwell	Pudding Lane	30mph speed limit.	£60,000	Dec-09	Mar-10	
Stapleford Abbots	B175	Minor footway alterations and signage improvements	£15,000	To be reconsidered for inclusion in 2010/11 programme		
Sites of Concern Identified through Parishes.			£12,500			
Loughton	Debden Lane	Signs and lines enhancement	£7,000	Jan-10	Mar-10	
21. Public Rights of Way Improvements						
Public Rights of Way Improvements			£40,000			
Fyfield	Byway 21		£30,000	Nov-09	Nov-09	✓
	Moreton 1, Beauchamp & Berners Roding 31		£10,000	To be reconsidered for inclusion in 2010/11 programme		

Parish	Location	Scheme/Extent of works	Budget	Indicative Start Date	Indicative Completion Date	Complete
23. Passenger Transport Improvements						
Quality Bus Partnership Improvements			£71,226			
	Routes 541,542,543			Nov-09	Dec-09	✓
Bus passenger shelters			£27,000			
Chigwell	Millwell Crescent			Jan-10	Mar-10	✓
Epping/North Weald	Coopersale Common			Jan-10	Mar-10	✓
Loughton	Marlescroft Way-Oakwood Hill			Jan-10	Mar-10	✓
Waltham Abbey	Roundhills			Jan-10	Mar-10	✓
Sheering	Bus Shelters Harlow Road	08/09 Carry Over	£1,677	Sep-09	Sep-09	✓
Debden	Debden Bus Station		£20,000	Sep-09	Sep-09	✓
Safer Journeys Highways Works			£39,587			
Debden	Debden Park High School	Corner protection and extended barrier	£15,375	To be reconsidered for inclusion in 2010/11 programme		
Debden	St John Fisher		£8,600	To be reconsidered for inclusion in 2010/11 programme		
Epping Upland	Epping Upland Primary	Corner protection and investigate footway; design only; works to commence 2010/11	£6,962	To be reconsidered for inclusion in 2010/11 programme		
Upshire			£3,300			✓
Waltham Abbey	King Harold	Broomstick Hall Road, Waltham Abbey	£5,350	Jan-10	Mar-10	✓