

Capital Maintenance - Epping District -2013/14

Report 7

Route	Parish	Location From and To	Programmed Start Date of main element of Scheme Job; i.e. resurfacing works	Programmed Completion Date of main element of Scheme Job; i.e. resurfacing works	Actual Start Date of main element of Scheme Job; i.e. resurfacing works	Actual Completion Date of main element of Scheme Job; i.e. resurfacing works	Treatment Type	Total Works Costs including design and supervision but excluding land fill	Treated Length km
A 121 High Road	Loughton	Warren Hill to Manor Road	16/10/2013	18/10/2013			SMA inlay/overlay	£ 93,400	0.4
A 414 Ongar Road	Ongar	J/W Blake Hall	01/11/2013	04/11/2013			SMA inlay/overlay	£ 57,900	0.3
A 414 Epping Road	Ongar	Ackingford Bridge to Walter Mead Close	05/11/2013	14/11/2013			SMA inlay/overlay	£ 210,800	0.8
B 181 Epping Road	Roydon	From jcn with Roydon High St to jcn with B1133	19/11/2013	06/12/2013			SMA inlay/overlay	£ 395,000	3.0
Various	Various	Pre patching 2014/15 sites	01/10/2013	31/03/2014			Surface Dressing Pre Patching	£ 400,000	
King Street	Ongar	Rookery Road to Rose Cottage	28/10/2013	29/10/2013			SMA inlay/overlay	£ 71,200	1.2
Bumbles Green Lane	Nazeing	All approaches and Bumbles Green rab	15/11/2013	18/11/2013			SMA inlay/overlay	£ 45,600	0.5
Borders Lane	Loughton	Alderton Hall Lane to Colson Road	28/11/2013	02/12/2013			SMA inlay/overlay	£ 87,700	0.3
Roding Road	Loughton	Alderton Hill to Oakwood Hill	21/10/2013	25/10/2013			SMA inlay/overlay	£ 163,700	0.6
Mutton Row	Ongar	Church Road to New House Farm	22/07/2013	23/07/2013	22/07/2013	23/07/2013	SMA inlay/overlay	£ 65,700	1.3
Shingle Lane	Epping	Upland Road to Shingle Hall Farm	23/09/2013	25/09/2013			Aphalt Concrete inlay/overlay	£ 90,000	1.0
Queens Road	North Weald	Whole length north side (plus missing sections on south side)	01/10/2013	15/01/2014			Reconstruction (total)	£ 250,000	0.6
Tomswood Road	Chigwell	Site Investigation pending	01/10/2013	15/11/2013			Reconstruction (total)	£ 67,000	0.2
								£ 1,998,000	